BEFORE THE
STATE OF NEW YORK
PUBLIC SERVICE COMMISSION

Proceeding on Motion of the Commission as to the Rates, Charges, Rules and Regulations of Consolidated Edison Company of New York, Inc. for Electric and Gas Service.

Case 25-E-XXXX, 25-G-XXXX

January 2025

Prepared Testimony of:

Shared Services Panel

La-Asia Hundley
4 Irving Place
New York, New York, 10003

Natalia Saldarriaga
4 Irving Place
New York, New York, 10003

Nicole Leon
4 Irving Place
New York, New York, 10003

Joan Jacobs
4 Irving Place
New York, New York, 10003

Venetia Lannon
4 Irving Place
New York, New York, 10003

Fortunato Gulino
31-01 20th Ave.
Astoria, New York, 11105

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC.
DIRECT TESTIMONY OF SHARED SERVICES PANEL

TABLE OF CONTENTS

I. Introduction 2
A. Introduction and Qualifications of Panel Members 2
B. Purpose of Filing 9
C. Testimony Format 11
D. General Description 14
II. Project and Program Discussion 16
A. Summary Information 16
B. General Equipment 16
C. Human Resources ("HR") 32
D. Learning & Inclusion ("L&I") 42
E. Facilities and Field Services 47
F. Corporate Affairs 118
G. Supply Chain 123
H. Research & Development ("R&D") 133
I. Emergency Preparedness 137
J. Environment, Health & Safety ("EH&S") 145
K. Strategic Planning 158
L. Law Department 162
III. Additional FTEs 164
A. Accounting for FTE Funding 164
B. Human Resources FTEs 165
C. L&I FTEs 168
D. Facilities and Field Services FTEs 174
E. Corporate Affairs FTEs 179
F. Supply Chain FTEs 184
G. Emergency Preparedness FTEs 190
H. Environment, Health & Safety FTEs 192
I. Strategic Planning FTEs 198
J. Law Department FTEs 200

I. INTRODUCTION

A. Introduction and Qualifications of Panel Members

Q. Would the members of the Shared Services Panel ("SSP" or "Panel") please state your names and business addresses?

A. Our names are La-Asia Hundley, Natalia Saldarriaga, Nicole Leon, Joan Jacobs, Venetia Lannon, and Fortunato Gulino. The business address for Ms. Hundley, Ms. Saldarriaga, Ms. Leon, Ms. Jacobs, and Ms. Lannon is 4 Irving Place, New York, New York 10003. The business address for Mr. Gulino is 31-01 20th Avenue, Astoria, NY 11105.

Q. By whom are the Panel members employed?

A. We are all employed by Consolidated Edison Company of New York, Inc. ("Con Edison" or the "Company").

Q. In what capacity are the Panel members employed?

A. **(Hundley)** I am the Vice President and Chief Procurement Officer for the Company. In this role, I am responsible for Procurement, Supply Chain, and Stores Operations functions for Con Edison and Orange and Rockland Utilities, Inc. ("O&R").

(Saldarriaga) I am the Vice President of Facilities and Field Services. In this role, I am responsible for the operations and maintenance of over 40 facilities throughout

the Con Edison and O&R service territories, including office buildings and field operations service centers. These responsibilities include planning and project management; engineering services; facilities environment, health and safety; and office services. I am also responsible for all Transportation Operations garages and functions, including automotive engineering, fleet administration, tanker support, material delivery, and other logistics and emergency support services for Con Edison and O&R.

(Leon) I am the Vice President of Human Resources ("HR"). In this role, I am responsible for Con Edison's HR programs, including compensation, employee and retiree benefits, health and wellness, labor relations, and HR service delivery.

(Jacobs) I am the Vice President of Learning & Inclusion ("L&I"). In this role, I am responsible for overseeing the Company's training and conference facility called The Learning Center ("TLC"). As such, I am responsible for the design and delivery of all professional leadership and technical training programs to meet the Company's training needs. In addition to training and development, I am also

responsible for engaging the workforce in fostering diversity and inclusion throughout the Company. My areas of responsibility include recruitment and staffing, skills training, leadership and career development, succession management, workforce development and analytics, performance management, and organizational development. I manage a staff of over 175 professionals.

(Lannon) I am the Vice President of Environment, Health & Safety ("EH&S"). In this role, I am responsible for Con Edison's health and safety programs, including safety and fire code compliance, industrial hygiene, and special projects. I am also responsible for overseeing the Company's environmental remediation, compliance, and pollution prevention programs, as well as leading Con Edison's environmental sustainability efforts, which focus in part on environmental justice and disadvantaged communities ("DACs").

(Gulino) I am the Chief Automotive Engineer. In this role, I am responsible for managing all vehicle and transportation-related programs for Con Edison and O&R. These programs include all vehicle acquisitions, engineering design, and maintenance; managing the refueling

stations and fleet electrification strategies; planning/forecasting budgets; and managing vehicle and transportation-related information technology ("IT") systems, including the fueling and fleet management systems.

Q. Please state your educational background.

A. **(Hundley)** I hold a Bachelor's degree in Management from Johnson C. Smith University, and a Master's degree in Finance and Human Resources Management from Baruch College. I also hold a Juris Doctor degree from St. John's University, and I am a member of the New York State Bar.

(Saldarriaga) I hold a Bachelor's of Engineering degree in Mechanical Engineering from City University of New York. I also hold a Master's of Business Administration degree from Fordham University.

(Leon) I hold both Bachelor's and Master's of Business Administration degrees from Adelphi University.

(Jacobs) I hold a Bachelor's Degree in Political Science from McGill University. I also hold a Juris Doctorate from the University of Windsor Law School.

(Lannon) In 1994, I graduated from Vassar College with a Bachelor of Arts degree. Additionally, in 1997, I graduated

from Columbia University with a Master of Public Administration degree with a focus on environmental policy.

(Gulino) In 1998, I graduated from New York University Polytechnic School of Engineering (now New York University Tandon School of Engineering) with a Bachelor of Science in Mechanical Engineering degree.

Q. Please describe your work experience.

A. **(Hundley)** I have been employed with Con Edison since 2001, holding positions of increasing responsibility in Human Resources, L&I, and Gas Operations, including: Department Manager of Employee & Labor Relations; Director of Talent Management; General Manager of Bronx Gas Operations; and Vice President of Facilities and Field Services. In September 2024, I became Vice President and Chief Procurement Officer within the Company's Supply Chain department.

(Saldarriaga) I have been employed with Con Edison since 2003, holding positions of increasing responsibility, including: General Manager of Manhattan Electric Operations; Plant Manager of the 74th Street Station; Senior System Operator within Central Operations; and other leadership roles in our steam business. In September 2024,

I was promoted to Vice President of Facilities and Field Services.

(Leon) I have been employed with Con Edison since 2008, holding positions of increasing responsibility, including: Section Manager of Organizational Development within Learning & Inclusion; Director of the Office of Diversity, Equity and Inclusion. In May 2022, I was promoted to Vice President of HR. Prior to joining Con Edison, I served in several leadership roles within the financial services industry.

(Jacobs) I joined Con Edison in 2001 and have served as director of Talent Management, director of Human Resources Support Services, and director of Equal Employment Opportunity Affairs. Prior to joining Con Edison, I worked as a labor attorney at New York Health and Human Services Union 1199. I also worked in Toronto, Canada at the Ontario Human Rights Tribunal, the Labor Relations Board, and the Pay Equity Commission. In August 2014, I assumed my current position, as Vice President of L&I.

(Lannon) I joined Con Edison in April 2021. Prior to joining the Company, I was Vice President at Matrix New World Engineering, with market development responsibilities

including climate adaptation services. Before joining the private sector, I spent 20 years in public service, most recently as former Governor Cuomo's Deputy Secretary for the Environment. In this capacity, I served as environmental policy advisor to the Governor and his cabinet, and oversaw the operations of the State's environmental agencies, including the Department of Environmental Conservation ("NYSDEC") and the Office of Parks Recreation & Historic Preservation, the Environmental Facilities Corporation. Previously, I was appointed by former Governor Cuomo as Regional Director for the NYSDEC's New York City Office. Prior to that, I held several positions working for the City of New York, as a Senior Vice President at the New York City Economic Development Corporation and as Deputy Director of the Recycling Bureau at the New York City Department of Sanitation. In April 2021, I joined Con Edison in my current role, as Vice President of Environment, Health & Safety.

(Gulino) I have been employed with Con Edison for over 27 years, holding positions of increasing responsibility in Transportation Operations, including: Garage Supervisor, Warranty Administrator, Engineer, and Senior Engineer. In

February 2020, I assumed my current position as Chief Automotive Engineer for Con Edison and O&R.

Q. Have any members of the Panel previously testified before the New York State Public Service Commission ("PSC" or the "Commission")?

A. **(Hundley)** Yes. I submitted testimony to the Commission in the most recent Con Edison electric and gas base rate cases (Cases 22-E-0064 and 22-G-0065).

(Saldarriaga) No.

(Leon) No.

(Jacobs) Yes. I submitted testimony to the Commission in the most recent Con Edison electric and gas base rate cases (Cases 22-E-0064 and 22-G-0065).

(Lannon) Yes. I submitted testimony to the Commission in the most recent Con Edison electric and gas base rate cases (Cases 22-E-0064 and 22-G-0065).

(Gulino) Yes. I submitted testimony to the Commission in the most recent O&R electric and gas base rate cases (Cases 24-E-0060 and 24-G-0061).

B. Purpose of Filing

Q. Please summarize and briefly explain the purpose of the Panel's testimony.

A. Our purpose is to present the Company's proposed Shared Services projects and programs and their respective funding requirements. Specifically, this testimony covers the capital and operation and maintenance ("O&M") funding requirements for the Company's General Equipment, Human Resources, L&I, Facilities and Field Services, Corporate Affairs, Supply Chain, Research & Development ("R&D"), Emergency Preparedness, Environment, Health and Safety, Strategic Planning, and Law Department functions. Many projects and programs discussed in our testimony are common to the Company's electric, gas, and steam businesses, and, in most cases, to O&R. The Company's Accounting Panel explains how costs are allocated across Con Edison's businesses and, where applicable, to O&R.

Q. Is the Company proposing any IT-related investments for the organizations within the SSP?

A. Yes, Con Edison is proposing eleven such IT-related projects to support the Company's business goals.

Q. Will you be discussing those IT-related investments here?

A. Only briefly for the purpose of explaining how they support our business. The IT Panel will discuss cost and implementation details, as well as any further

justification. Details for these IT-related investments are provided in the direct testimony and exhibits presented by the IT Panel.

Q. What period does your testimony cover?

A. Our testimony covers the 12-month period ending December 31, 2026 ("Rate Year," "Rate Year 1," or "RY1"), the 12-month period ending December 31, 2027 ("Rate Year 2" or "RY2,"), and the 12-month period ending December 31, 2028, ("Rate Year 3" or "RY3"). The Company has proposed a rate plan for RY1 only but, as the Accounting Panel explains, is interested in pursuing a multi-year rate plan in settlement discussions with Staff and interested parties. We have provided RY2 and RY3 data for the purpose of facilitating any such discussions.

C. Testimony Format

Q. How is the rest of your testimony organized?

A. Following the Introduction, the testimony will first discuss the various projects and programs the Company plans to undertake during RY1-RY3, including their estimated costs. These projects and programs are broken down into the main areas set forth below:

- General Equipment;

- Human Resources;
- L&I;
- Facilities and Field Services;
- Corporate Affairs;
- Supply Chain;
- Research & Development;
- Emergency Preparedness;
- EH&S;
- Strategic Planning; and
- Law Department.

The Panel will then discuss the additional full-time equivalent ("FTE") positions the Company requires to implement the projects and programs described in our testimony and execute on the Company's goals.

Q. Will you be introducing any exhibits as part of your testimony?

A. Yes. We will be introducing the following exhibits:

- Exhibit ___ (SSP-1) titled "Shared Services Panel - Capital Project/Program Summary";
- Exhibit ___ (SSP-2) titled "Shared Services Panel - O&M Program Change Summary";
- Exhibit ___ (SSP-3) titled "Shared Services Panel - FTE Summary"; and
- Exhibit ___ (SSP-4) titled "Shared Services Panel - White Papers."

Q. Please explain what is reflected in Exhibit ___ (SSP-1).

A. Exhibit ___ (SSP-1) summarizes the Company's projected capital expenditures for Shared Services projects and programs in RY1, RY2, and RY3. These capital expenditures are organized into the main areas shown on the exhibit and noted above.

Q. Please explain what is reflected in Exhibit ___ (SSP-2).

A. Exhibit ___ (SSP-2) summarizes the Company's projected incremental O&M expenses for Shared Services projects and programs in RY1, RY2 and RY3, compared to the 12-month period ended September 30, 2024 ("Historic Year").

Q. Please explain what is reflected in Exhibit ___ (SSP-3).

A. Exhibit ___ (SSP-3) summarizes the FTE positions required by the Company to implement the Shared Services projects and programs presented in this testimony and the other accompanying exhibits.

Q. Please explain what is reflected in Exhibit ___ (SSP-4).

A. Exhibit ___ (SSP-4) presents detailed capital and/or O&M white papers associated with the Shared Services projects and programs discussed in this testimony.

Q. Were these exhibits prepared under the Panel's direction and supervision?

A. Yes.

D. General Description

Q. What is Shared Services?

A. Shared Services is the Company's utility support organization that provides logistical support functions for both Con Edison and O&R; coordinates and handles purchasing of general equipment to support Company operations; manages hiring, training, and development of employees and contractors; maintains the Company's real estate portfolio; maintains and improves the Company's supply chain infrastructure; and provides human resources support, among other things.

Q. Why is Shared Services important to the Company and its customers?

A. Shared Services is critical to Con Edison and its customers because the Company would not be able to build, operate, or maintain its electric and gas distribution systems without the utility support functions provided by Shared Services.

Q. What are the Company's general considerations when evaluating and selecting its Shared Services investments?

A. The Company considers several factors when evaluating and selecting Shared Services investments. These factors

include cost effectiveness, asset lifespan, maintenance requirements, vendor track record, and degree of innovation, among other factors.

Q. Why does the Company need to replace its Shared Services-related facilities, equipment, and systems from time to time?

A. The Company replaces its facilities, equipment, and systems for multiple reasons, including where assets are approaching the end of their useful lives, a vendor will no longer be supporting a certain type of equipment, the Company adapts to changes in operational requirements, there are developments in technology, and where replacements provide cost savings and/or efficiencies.

Q. Are some of the projects and programs discussed below sponsored by groups that are outside of the Company's Shared Services organization?

A. Yes. The Panel's funding requests, as described in the testimony below, include projects and programs sponsored by four departments that are outside of the Company's Shared Services organization: (1) Corporate Affairs; (2) EH&S; (3) Strategic Planning; and (4) the Law Department. These departments have been grouped with the Company's Shared

Services organization in this base rate case because they also provide critical support functions that are common to the Company's electric, gas, and steam businesses.

II. PROJECT AND PROGRAM DISCUSSION

A. Summary Information

Q. How much capital investment is the Company proposing for projects and programs under the SSP?

A. We are proposing capital investments of $474.5 million in RY1, $611.6 million in RY2, and $650.8 million in RY3.

Q. How much additional O&M is the Company proposing for projects and programs under the SSP?

A. The Company is proposing O&M program changes of $43.4 million in RY1, $1.5 million in RY2, and ($5.4) million in RY3.

B. General Equipment

Q. What is the first area the Panel will be discussing?

A. We will first discuss the purchase of General Equipment.

Q. What is General Equipment?

A. General Equipment consists of specific categories of capital equipment used in support of the Company's operations. The items of equipment within these categories are classified as "general plant" and typically have a

purchase cost equal to or greater than $500 with a life expectancy of more than one year.

Q. What are the different categories of General Equipment?

A. General Equipment includes nine categories of capital plant or tools. Con Edison commonly refers to each category as an "XM," which is a unique budget reference code used by the Company to track General Equipment. The Company's XM categories are as follows:

Business Machines/ Office Furniture	(XM-1)
Transportation Vehicles/Equipment	(XM-2)
Stores Equipment	(XM-3)
Shop Equipment	(XM-4)
Laboratory and Test Equipment	(XM-5)
Tools and Work Equipment	(XM-6)
Miscellaneous Equipment	(XM-7)
Communication Equipment	(XM-8)
Computer Equipment	(XM-10)

There is no XM-9 category.

Q. Will the Panel be discussing each XM category in this testimony?

A. No. The IT Panel will discuss the XM-8 and XM-10 categories. We will discuss all other seven XM categories.

Q. Please describe the nature of General Equipment and how the Company uses it.

A. General Equipment consists of the tools and work equipment that employees need and use to perform their day-to-day job functions. For instance, General Equipment includes desks for offices, bucket trucks for overhead operations, shelving for storerooms, atmospheric monitoring equipment used in subsurface manholes and vaults, jack hammers to break roadway asphalt and concrete, rescue devices for emergency situations, and radio frequency equipment for employees to communicate, among many other things.

The following example illustrates the vital role that General Equipment plays in the Company's daily operations. As an example, besides needing splicing tools and equipment, which include a cable knife (XM-6) and a propane torch (XM-6), an underground splicing crew also requires a van to deploy the crew (XM-2) and a mandatory rescue device for employee safety (XM-7). The actual work of splicing the cable also requires the mechanic to use cutter and crimper equipment (XM-6) to install new sections of cable.

Q. How does the Company determine when General Equipment needs to be replaced?

A. Replacement of General Equipment is driven by several factors, including normal wear and tear, changes in operational requirements, and developments in technology. The Company's replacement decisions are intended to provide employees with the tools and equipment they need to complete their work in a safe and efficient manner.

Q. How did the Company develop the XM equipment requests included in this rate filing?

A. Con Edison develops its XM equipment requirements based on historical spending adjusted for forecasted work including emergent tool and equipment needs. For example, based on forecasted work needs, the Company's XM equipment request reflects a significant increase in utility trucks and other vehicles in the Transportation Vehicles/Equipment (XM-2) category. This specific increase is discussed later in this testimony.

Q. Do the projected spending levels included in this rate filing reflect efforts by the Company to minimize expenditures for tools, equipment, and furniture?

A. Yes. The Company evaluates tools, equipment, and furniture before replacing them. Only items that are deemed unrepairable or uneconomic to repair are replaced, except

when tools or equipment are purchased to meet operating or work practice changes that require a new type of device. As a general practice, desks, chairs, cubicles, and business machines are reused within the Company, whenever possible. In addition, most contracts for new tools, equipment and furniture are put out for competitive bid. For example, the Company purchases XM tools and equipment based on competitive bids managed by a third-party vendor. This process supports cost efficiency by limiting markups for many of our XM tool purchases. Moreover, where possible, the Company aggregates and bundles orders of XM tools and equipment to take advantage of volume discounts.

Q. How do the General Equipment programs provide value for customers?

A. The General Equipment programs provide for cost-effective capital investment in the tools and equipment needed by Con Edison employees to design, build, and operate the Company’s energy systems. Thus, the General Equipment programs facilitate Con Edison’s delivery of safe and reliable gas and electric service to its customers. In addition, the General Equipment programs prioritize sustainable and environmentally friendly supplier options,

consistent with the Company's commitment to corporate social responsibility. In these ways, the General Equipment programs provide value for Con Edison's customers.

Q. What is the Company's total projected capital investment in General Equipment for the three rate years?

A. The Company is proposing a total capital investment of $712 million for the three rate years. This amount includes capital investments of $183 million in RY1, $231 million in RY2, and $298 million in RY3.

1. XM-1, XM-3, XM-5, XM-6, and XM-7

Q. Which categories of General Equipment will you be discussing first?

A. We will first discuss the purchase of General Equipment in the XM-1, XM-3, XM-5, XM-6, and XM-7 categories. These categories of General Equipment are controlled by Facilities and Field Services.

Q. Are these new or existing categories of General Equipment?

A. These are all existing categories of General Equipment.

Q. Please describe the XM-1 category.

A. Under the XM-1 category, Con Edison purchases equipment such as chairs, desks, workstations, modular office partitions, safes, fire cabinets, laptop charging cabinets,

and other general business machines / office furniture. These purchases replace equipment that has reached the end of its useful life or is damaged beyond repair. Such equipment will also support the Company's growth over the next 5-10 years.

Q. Please describe the XM-3 category.

A. Under the XM-3 category, Con Edison replaces warehouse and material handling equipment, including storage bins, pallet racks, pipe racks, shelving, and strapping/wrapping equipment. The Company maintains a central warehouse at its Astoria facility to provide the materials needed for routine construction and maintenance of the Company’s electric, gas, and steam transmission and distribution systems. The Company also operates approximately fifteen smaller satellite storeroom locations at its major workout locations. Some of the key satellite storerooms are located at the Van Nest Service Center (Bronx), College Point Service Center (Queens), Third Avenue Yard (Brooklyn), and Neptune Avenue Service Center (Brooklyn).

Q. Please describe the XM-5 category.

A. The XM-5 category is used for the replacement of laboratory and testing equipment, including equipment needed in Company vehicles.

Q. What type of laboratory and testing equipment is included in the XM-5 category?

A. The XM-5 category includes volt meters, gas detectors, data recorders, test boxes, and pressure gauges. Con Edison field forces use these devices to test and evaluate electric, gas, and steam system components. Company employees also use these devices to test atmospheres within enclosed or confined spaces, including levels of certain hazardous or toxic gases that may be present when workers enter manholes and excavations.

Q. Please describe the XM-6 category.

A. The XM-6 category is designated for the replacement of tools and equipment, including tools and equipment needed in Company vehicles. This category consists of portable pumps, chainsaws, hydraulic jacks, pneumatic hammers, drills, grinders, body shop tools, parts washers, and tire repair equipment, among other items. Con Edison field forces use these tools and equipment to install, repair, and maintain the Company's electric, gas, and steam

systems, and to repair its vehicle fleet. This category also includes devices that are critical to the safety of Con Edison's employees, such as emergency retrieval devices that allow employees who may become unconscious within an enclosed or confined space to be rescued from ground level by fellow employees. In addition, this category includes self-contained breathing apparatus and respirators with escape bottles, both of which allow employees to enter underground structures and confined spaces when the atmosphere is unable to support human life.

Q. Please describe the XM-7 category.

A. The XM-7 category consists of miscellaneous equipment, such as safety and training equipment, fire protection equipment, kitchen equipment, and audio/visual and photographic equipment, including security cameras and recorders.

Q. Please describe the Company's replacement process for equipment in the XM-1, XM-3, XM-5, XM-6, and XM-7 categories.

A. The Company typically replaces equipment in the XM-1, XM-3, XM-5, XM-6, and XM-7 categories when it reaches the end of its useful life and/or is deemed beyond economical repair.

At times, tools and equipment are also replaced to meet procedural and/or specification changes. Operating departments usually initiate such changes due to modified operating or work practices, new tasks, or improvements in safety, quality, or productivity.

Q. Is the Company proposing to purchase General Equipment in the XM-1, XM-3, XM-5, XM-6, and XM-7 categories during the three rate years?

A. Yes.

Q. Why is the Company proposing to purchase General Equipment in these categories during the three rate years?

A. The Company needs to purchase General Equipment in these categories to support its planned projects and day-to-day operations.

Q. Please describe the key benefits of purchasing General Equipment in the XM-1, XM-3, XM-5, XM-6, and XM-7 categories during the three rate years?

A. Purchasing General Equipment in these categories provides several key benefits. These benefits include: helping to align available office space and projected workforce growth in support of the Company's Clean Energy Commitment (XM-1); maximizing storage capacity in the Company's storerooms

(XM-3); enabling employees to test and monitor potentially hazardous field conditions (XM-5); supplying tools and equipment for employees to complete assigned work tasks efficiently (XM-6); and helping employees to remain adequately trained and safe in the field while providing reliable service to customers (XM-7).

Q. What level of capital funding is required for the purchase of General Equipment in the XM-1, XM-3, XM-5, XM-6, and XM-7 categories during the three rate years?

A. The Company is proposing a total capital investment of $74 million during the three rate years. This amount includes proposed capital investments of $24 million in RY1, $27 million in RY2, and $23 million in RY3.

Q. Are you submitting any documents that detail the Company's proposed purchase of General Equipment in the XM-1, XM-3, XM-5, XM-6, and XM-7 categories during the three rate years?

A. Yes. We have prepared detailed white papers discussing these capital investments. These white papers, provided in Exhibit ___ (SSP-4), are titled as follows:

- "XM-1 - Office Furniture and Equipment"
- "XM-3 – Stores Equipment"

- "XM-5 - Lab and Test Equipment"
- "XM-6 – Tools and Work Equipment"
- "XM-7 - Miscellaneous Equipment"

2. XM-2 Vehicles and Mobile Equipment

Q. Which category of General Equipment will you be discussing next?

A. Next, we will discuss the purchase of transportation vehicles and mobile equipment in the XM-2 category. These purchases are controlled by Transportation Operations.

Q. Is XM-2 a new or existing category of General Equipment?

A. XM-2 is an existing category of General Equipment.

Q. Please describe the XM-2 category.

A. The XM-2 category provides for capital purchase of transportation vehicles and mobile equipment, including cars, trucks, sport utility vehicles ("SUVs"), cranes, backhoes, forklifts, and mobile emergency generators.

Q. Is the Company planning to purchase vehicles and mobile equipment in the XM-2 category during the upcoming rate years?

A. Yes. The Company plans to purchase a significant number of replacement vehicles and fleet additions in the XM-2 category during the upcoming rate years. In total, the

Company plans to purchase 2,919 vehicles, consisting of 2,502 replacement vehicles (including mobile equipment) and 417 fleet additions.

Q. Please describe the types of vehicles and mobile equipment that the Company plans to purchase in the upcoming rate years.

A. The Company plans to purchase light-duty vehicles (*e.g.*, cars, SUVs, minivans, and pickup trucks), medium- and heavy-duty work trucks (*e.g.*, aerial bucket, cable, and vacuum trucks), construction equipment (*e.g.*, backhoes), trailers, forklifts, and mobile generators. Many of these will be electric vehicles, consistent with the Company's Clean Energy Commitment.

Q. Please explain why the Company plans to purchase 2,005 replacement vehicles (including mobile equipment) during the three rate years.

A. The Company follows an established methodology, which has identified 2,005 vehicles (including mobile equipment) for replacement during the three rate years. This methodology, referred to as the lifecycle model, focuses on vehicle age, maintenance, and reliability. As part of this evaluation, the Company considers several factors, including capital

cost, residual value, and maintenance cost over the life of an asset to determine the point at which it makes financial sense to replace the asset. To support this process, the Company's Transportation group maintains a database of all vehicle assets and their associated maintenance costs. Using this information, Automotive Engineering identifies vehicles and mobile equipment that are at or beyond their lifecycle for each budget year. This provides the starting point for Con Edison's vehicle replacement decisions. The Company also applies its judgment and experience, as well as case-by-case evaluations of certain assets, in making its replacement decisions.

Q. Please explain why the Company plans to purchase 423 fleet additions during the three rate years.

A. Con Edison plans to purchase these fleet additions to support the new hires that are required to meet the projected increase in capital spending by Electric Operations, Gas Operations, Stores Operations, Facilities and Field Services, Construction, and Transmission Operations. For instance, as more fully explained in their direct testimony, the Company's Electric Infrastructure and Operations panel ("EIOP") alone will require more than 800

additional employees to perform the capital work related to the Company's core, clean energy, and resilience investments. The Company will need to provide these employees with vehicles in order to perform this work.

Q. Are other XM categories impacted by the Company's vehicle purchase plans?

A. Yes. Many of the new vehicles will need to be equipped with laboratory and test equipment in the XM-5 category, such as ground fault and air monitoring equipment; and tools and work equipment in the XM-6 category, such as chain hoists and emergency retrieval devices. The Company's capital funding requests for XM-5 and XM-6 are discussed above and in the respective white papers provided in Exhibit ___ (SSP-4).

Q. What level of capital funding is required for the purchase of vehicles and mobile equipment in the XM-2 category during the three rate years?

A. The Company is proposing a total capital investment of $636.0 million during the three rate years. This amount includes proposed capital investments of $158 million in RY1, $203 million in RY2, and $275 million in RY3.

Q. What level of incremental O&M spending is needed to support the purchase of vehicles and mobile equipment in the XM-2 category during the three rate years?

A. The Company is proposing incremental O&M spending of $4.1 million in RY1, $0.8 million in RY2, and $1.5 million in RY3.

Q. Are you sponsoring any documents that detail the Company's proposed purchase of vehicles and mobile equipment in the XM-2 category during the three rate years?

A. Yes. We have prepared a detailed white paper discussing these capital investments. This white paper is titled "XM-2 – Vehicle Replacement Program" and is provided in Exhibit ___ (SSP-4).

Q. Is the Panel proposing to hire additional FTEs to support the Company's vehicle fleet and transportation-related programs?

A. Yes. The Company is proposing to hire 22 additional FTEs to support the Company's vehicle fleet and transportation-related programs. These additional FTEs are discussed in section III.D., below.

Q. Are there other categories of General Equipment in which the Company plans to make capital investments during the upcoming rate years?

A. Yes. The Company proposes to make capital investments in the XM-4 category, which involves the purchase of shop equipment, including floor grinders, compressors, lathes, milling machine, scribers, brazing and welding equipment, Computerized Numerical Control ("CNC") machinery, jib cranes, and hoists. As noted in the white paper provided in Exhibit ___ (SSP-4), the Company is requesting capital funding of $360,944 in RY1, $375,382 in RY2, and $375,382 in RY3.

C. Human Resources ("HR")

Q. What is the next area the Panel will be discussing?

A. Next, the Panel will discuss projects and programs for HR.

Q. What kind of work does HR perform for the Company?

A. HR is a support organization comprised of the following four major groups:

(1) Benefits and Wellness, which administers employee benefits programs; manages leaves of absence, sick pay, and disability programs; and manages various other safety, health, and wellness-related programs and initiatives

through the Employee Wellness Center ("EWC"), including the Company's drug and alcohol testing programs.

(2) Compensation and Budget, which administers compensation programs for union and management employees; develops various HR-related budgets for the Company; and handles HR procurement activities, including invoice processing and interacting with various benefits providers and vendors.

(3) Employee and Labor Relations, which engages with organizations throughout the Company to address and manage employee and labor relations activities, including hires, transfers, and promotions; investigations and disciplinary matters; contract negotiations; grievances, settlements, and arbitrations; and bargaining unit wage administration, among other activities.

(4) HR Service and Compliance, which maintains the Company's HR policies and procedures; provides HR support to employees and retirees; manages the HR's Key Performance Indicator development and reporting; handles HR-specific business continuity, compliance matters, internal controls, and certain regulatory filings; and provides production support for the Company's Human Capital Management ("HCM")

system - The Employee Hub – in part to protect HR data integrity and security.

Q. How do HR projects and programs provide value for customers?

A. HR projects and programs serve to attract and retain a diverse, talented, and healthy workforce to execute and achieve the Company's long-range objectives, which focus on providing safe, reliable, and affordable energy to its customers. In this way, HR projects and programs provides value for Con Edison's customers.

1. Capital Funding for HR

Q. Is the Company requesting capital funding for HR projects or programs?

A. Yes. The Company is requesting capital funding for the purchase of medical examination equipment and two mobile medical trailers. These capital funding requests are included in the General Equipment XM-2 and XM-7 categories, discussed above.

Q. Is this capital funding needed for new or existing programs?

A. This capital funding is needed for existing programs.

Q. What will the medical examination equipment and mobile medical trailers be used for?

A. Thousands of Con Edison employees require periodic medical examinations to maintain medical cards needed to drive Commercial Motor Vehicles (vehicles over 10,000 pounds). Con Edison conducts these examinations using mobile medical trailers stationed at various Company locations throughout its service territory. The trailers are outfitted with the medical equipment needed to conduct the examinations, including equipment for testing each employee's vision and hearing. The mobile trailers are also outfitted with IT equipment that uploads the examination results to the Company's electronic medical records system.

Q. Why is the Company proposing these capital investments in the three rate years?

A. The Company's existing medical trailers were purchased over 10 years ago, require extensive repairs and upgrades, and are outdated and inadequate to meet the Company's current needs.

Q. Please describe the key benefits of these proposed capital investments.

A. The medical trailers enable the Company to perform the required examinations at locations where employees have their work assignments. Conducting the examinations at these locations streamlines the process by eliminating the need for employees to travel to the Company's EWC at its corporate headquarters located at 4 Irving Place in Manhattan. This arrangement increases employee satisfaction and supports employee productivity by decreasing travel-related downtime. New and better designed trailers will also increase through-put and process efficiency.

Q. What level of capital funding is needed for the purchase of medical examination equipment and mobile medical trailers during the three rate years?

A. For medical examination equipment, we are proposing a total capital investment of $120,000 in RY1.

For mobile medical trailers, we are proposing a total capital investment of $1 million in RY3.

Q. Is the Panel requesting incremental O&M funding to support medical examination equipment and mobile medical trailers during the rate years?

A. No.

Q. Are you submitting any documents that include these capital funding requests?

A. Yes. We have prepared detailed white papers that include these and other capital investments in the XM-2 and XM-7 categories. These white papers, provided in Exhibit ___ (SSP-4), are titled as follows:

- "XM-2 - Vehicle Replacement Program"; and
- "XM-7 - Miscellaneous Equipment".

Q. Does HR have any IT-related projects or programs in which the Company plans to make capital investments during the upcoming rate years?

A. Yes. HR is proposing one IT-related capital program, the Employee Hub System Enhancements program. Funding for this program is being requested by the Company's IT Panel. This program will enhance certain aspects of the Employee Hub, including system performance and security for non-employee users. For this program, as discussed in the direct testimony and exhibits presented by the IT Panel, the Company is requesting capital funding of $6 million in RY1, $8 million in RY2, and $6.7 million in RY3, as well as incremental O&M funding of $150,000 in RY1.

2. Incremental O&M Funding for HR

Q. Is the Panel requesting incremental O&M funding for HR projects and programs?

A. Yes. The Panel is requesting incremental O&M funding for two HR projects and programs:

- Payscale Compensation Service; and
- HCM System – Fast Path Annual SOX Compliance program.

Q. Please describe the Payscale Compensation Service.

A. The PayScale Compensation services is a web-based compensation service providing salary benchmarking data from a variety of external sources.

Q. Is this a new service or a continuation of an existing service?

A. This is a new service.

Q. Please describe what the Company is proposing with the Payscale Compensation Service.

A. The Company is proposing to purchase the Payscale Compensation Service, which provides access to a variety of online salary benchmarking data sources. This service will help the Company better understand and manage salary market trends in general industry and with other utility companies.

Q. Why is the Company proposing this service in the three rate years?

A. PayScale provides services to HR compensation professionals as it relates to salary surveys, external salary benchmarking, and salary recommendations. These services are specialized and generally unavailable from other sources or vendors.

Q. Please describe the key benefits of the Payscale Compensation Service.

A. This service provides access to helpful data including market surveys used by the HR Compensation section for internal and external job offers and during the Company's annual management compensation cycles. The Compensation section develops the Company's compensation strategy, which includes salary and incentive plans for employees, executives, and the Board of Directors.

Q. What level of incremental O&M spending is needed to support this service during the three rate years?

A. The Company is proposing incremental O&M spending of $60,000 in RY1.

Q. Are you submitting any documents that detail these incremental O&M costs?

A. Yes. We have prepared a detailed white paper discussing these incremental O&M costs. This white paper is titled "Human Resources Organization - PayScale" and is provided in Exhibit ___ (SSP-4).

Q. Please describe the HCM System – Fast Path Annual SOX Compliance program.

A. The Production Support section of the HR Service and Compliance group has engaged KPMG LLP to provide compliance support services using its FastPath Security software tool for the Company's newly implemented Oracle HCM system, which went into production on July 1, 2024. These services are needed for Con Edison to comply with annual SOX regulatory requirements.

Q. Is this a new program or a continuation of an existing program?

A. This is a new program.

Q. Please describe what the Company is proposing with the HCM System – Fast Path Annual SOX Compliance program.

A. KPMG will use the FastPath Security tool to perform critical analysis of the Company's HCM system with a focus on internal controls related to segregation of duties and sensitive access information. KPMG will perform the

analysis on a quarterly basis, at both role and user levels, and will provide the results with recommendations in a report to Con Edison. The Company will then use the report to comply with SOX requirements.

Q. Why is the Company proposing this program in the three rate years?

A. The Company is proposing this program to support SOX compliance.

Q. Please describe the key benefits of the HCM System – Fast Path Annual SOX Compliance program.

A. This program will facilitate the Company's efficient, cost-effective, and reliable SOX compliance.

Q. What level of incremental O&M spending is needed to support this program during the three rate years?

A. The Company is proposing incremental O&M spending of $93,000 in RY1.

Q. Are you submitting any documents that detail these incremental O&M costs?

A. Yes. We have prepared a detailed white paper discussing these incremental O&M costs. This white paper is titled "HCM System - Fast Path Annual SOX Compliance" and is provided in Exhibit ___ (SSP-4).

Q. Is the Panel proposing to add FTEs to support HR projects or programs?

A. Yes. We are proposing to add 13 FTEs to support HR projects and programs. These FTEs are discussed in section III.B., below.

Q. What level of incremental O&M spending is needed to support all HR projects and programs during the three rate years?

A. The Company is proposing incremental O&M spending of $2.0 million in RY1, and $14,000 in RY2.

Q. Does that level of incremental O&M spending include the additional FTEs mentioned above?

A. Yes.

D. Learning & Inclusion ("L&I")

Q. What is the next area the Panel will be discussing?

A. Next, the Panel will discuss L&I projects and programs.

Q. What kind of work does L&I perform for the Company?

A. L&I is a support organization comprised of three major groups:

(1) Talent Management, which is responsible for talent acquisition, performance management, career development, workforce development and analytics, and professional and leadership training.

(2) Office of Diversity and Inclusion, which develops and executes the Company's diversity, equity, and inclusion strategy and related programs.

(3) TLC, which manages delivery of all technical and skills-based training, including safety and driver training, for the Company and its operating organizations.

Q. How do L&I projects and programs provide value for the Company's customers?

A. L&I provides the training, culture, development solutions, and talent strategies that position and inspire the Company's employees to achieve their best performance in their assigned roles, where they design, build, and operate the Company's energy systems. Thus, the programs and initiatives advanced by L&I facilitate employee success and provide for Con Edison's delivery of safe, reliable, and affordable gas and electric service to its customers. In these ways, L&I projects and programs provide value for Con Edison's customers.

1. Capital Funding for L&I

Q. Is the Panel requesting capital funding for L&I projects or programs?

A. No, it is not. L&I is proposing three IT-related capital projects and programs, summarized below. Funding for these projects and programs is being requested by the Company's IT Panel.

- Learn, Talent Management & Compensation Replacement program, which will replace several homegrown and third-party systems with new Oracle Cloud HCM modules. For this program, as discussed in the direct testimony and exhibits presented by the IT Panel, the Company is requesting capital funding of $4.5 million in RY1, $23.7 million in RY2, and $7.8 million in RY3, as well as incremental O&M funding of $0.3 million in RY1, $0.2 million in RY2, and $0.4 million in RY3.
- Digital Learning Transformation project, which supports the Company's investment in modern instructional technologies, digital asset management systems, and classroom infrastructure upgrades. For this project, as discussed in the IT Panel's direct testimony, the Company is requesting capital funding of $553,000 in RY1, $1.5 million in RY2, and $1.5 million in RY3, as well as incremental O&M funding of $200,000 in RY1, $200,000 in RY2, and $200,000 in RY3.

- Employee Data Warehouse ("EDW") to Autonomous Data Warehouse ("ADW") project, which is a continuation of the Company's efforts to centralize all employee data in ADW and migrate all remaining applications that integrated with EDW to ADW. For this project, as discussed in the IT Panel's direct testimony, the Company is requesting capital funding of $7.312 million in RY1.

2. Incremental O&M Funding for L&I

Q. Is the Panel requesting incremental O&M funding for L&I projects and programs?

A. Yes. The Panel is requesting incremental O&M funding to support Temporary Talent Acquisition Resources.

Q. Please describe the Temporary Talent Acquisition Resources needed by L&I during the three rate years.

A. L&I needs to retain temporary contractor recruiters to provide Talent Acquisition services in RY1 to facilitate the anticipated increase in hiring volume to support the capital work related to the Company's core, clean energy, and resilience investments.

Q. How many temporary contractor recruiters are needed in RY1?

A. L&I needs 15 temporary contractor recruiters for support during RY1 only.

Q. Why are temporary contractor recruiters needed in RY1?

A. Temporary contractors are needed to augment L&I's team of employee recruiters to hire the volume of employees required by the Company to maintain proper staffing and perform its planned capital work in RY1. The Company's workplans call for significant hiring of employees (after accounting for attrition), particularly in IT, Electric Operations, and Customer Operations.

Q. What level of incremental O&M spending is needed for the Temporary Talent Acquisition Resources during the three rate years?

A. The Company is proposing incremental O&M spending of $1.44 million in RY1.

Q. Are you submitting any documents that detail these incremental O&M costs?

A. Yes. We have prepared a detailed white paper discussing these incremental O&M costs. This white paper is titled "Learning & Inclusion FTEs" and is provided in Exhibit ___ (SSP-4).

Q. Is the Panel proposing to add FTEs to support L&I projects or programs?

A. Yes. We are proposing to add 40 FTEs to support L&I projects and programs. These FTEs are discussed in section III.C., below.

Q. What level of incremental O&M spending is needed to support all L&I projects and programs during the three rate years?

A. The Company is proposing incremental O&M spending of $6.1 million in RY1, and $(1.3) million in RY2.

Q. Does that level of incremental O&M spending include the additional FTEs mentioned above?

A. Yes.

E. Facilities and Field Services

Q. What is the next area the Panel will be discussing?

A. Next, the Panel will discuss projects and programs for Facilities and Field Services.

Q. What kind of work does Facilities and Field Services perform for the Company?

A. Facilities and Field Services is a support organization comprised of the following four major groups:

(1) Facilities, which provides logistical support activities and maintains the Company's properties.

(2) Transportation Operations, which maintains and repairs Con Edison's corporate fleet, and manages the Company's vehicle replacement program.

(3) Astoria Operations, which provides crane and rigging services, tanker support, technical and operations services, Company-wide material delivery services, and manages and operates a hazardous waste storage facility at the Company's Astoria facility. Astoria Operations also provides logistical and support services during contingency and emergency situations.

(4) Real Estate, which manages and optimizes the Company's real estate portfolio.

Q. Is the Company requesting funding for projects and programs sponsored by Facilities and Field Services?

A. Yes. The Company is requesting capital and incremental O&M funding for projects and programs sponsored by Facilities and Field Services. These projects and programs are grouped into the following four categories:

(1) Real Estate Strategy projects;

(2) Critical Repair and Upgrade projects and programs;

(3) Facilities Safety and Environmental projects and programs; and

(4) Transportation Operations projects and programs.

Q. What is the Company's total projected capital investment in Facilities and Field Services projects and programs for the three rate years?

A. The Company is proposing a total capital investment of $1.58 billion for the three rate years. This amount includes capital investments of $417 million in RY1, $550 million in RY2, and $613 million in RY3.

Q. What is the Company's total projected funding need for O&M program changes related to Facilities and Field Services projects and programs for the three rate years?

A. The Company is proposing O&M program changes of $17.4 million in RY1, ($1.2) million in RY2, and ($6.46) million in RY3.

Q. What steps does Facilities and Field Services take to control costs?

A. Generally, all capital projects are competitively bid by Supply Chain to pre-qualified contractors based on fully engineered design packages. These engineering packages are thoroughly reviewed by the project team during design development before they are issued for competitive bid. Typically, bids are awarded on a lump-sum, fixed price

basis following a final pre-award review by Supply Chain, Bid-Check Estimating, and Construction. In addition, a team consisting of Engineering, Facilities, Real Estate, Financial Planning and Analysis, and executives meet monthly to review the Facilities and Field Services project portfolio, including construction status, current working estimates, and any projected cost under/over-runs. A similar team also meets monthly with the Construction Services Department to review project cost and construction status. These regular review meetings provide valuable information and ongoing insight into the status of each project. Facilities and Field Services uses this helpful information to allocate resources and to keep projects on track with costs under tight control.

1. Real Estate Strategy

Q. What is the first category of Facilities and Field Services projects and programs you will be discussing?

A. We will first discuss projects within the Real Estate Strategy category.

Q. What kind of work is involved with Real Estate Strategy projects?

A. Con Edison has a comprehensive Real Estate Strategy designed to meet current business needs and position the Company for the future. The Real Estate Strategy takes an enterprise approach to achieve cost optimization, minimize customer impact, and promote operational efficiency. The Strategy is divided into the following four focus areas:

(1) Exit Leases;

(2) Optimize Company-Owned Properties;

(3) Foster the Future Workplace; and

(4) Support the Evolving Landscape.

The projects discussed below range from new-build construction at under-utilized Company-owned facilities to interior renovations and alterations of other Company-owned facilities to optimize space and align our real estate portfolio with the current and future needs of the business.

Q. How do Real Estate Strategy projects provide value for customers?

A. A guiding principle of the Real Estate Strategy is to proactively evaluate our real property assets so that the Company’s portfolio is aligned to support Con Edison’s enterprise needs including cost-effective operations. The

Real Estate Strategy projects discussed below provide value for customers by optimizing existing assets, reducing O&M costs, and enhancing operational efficiency to meet customer needs. For instance, the 30 Flatbush Avenue Lease Exit project aligns with the Company's focus on reducing its leased footprint and associated O&M costs by optimizing under-utilized space at other Company-owned properties. In addition, the development of both Sherman Creek and Worth Street are significantly important projects to optimize under-utilized Company-owned properties that are strategically located to serve the evolving needs of customers in northern Manhattan, the Bronx, and southern Westchester. In the case of Sherman Creek, surplus Company-owned lots in the area will be marketed for sale following completion of the new Service Center project.

Q. What is the Company's total projected capital investment in Real Estate Strategy projects for the three rate years?

A. The Company is proposing a total capital investment of $317.3 million during the three rate years. This amount includes proposed capital investments of $82 million in RY1, $116 million in RY2, and $119.1 million in RY3.

Q. What is the Company's total projected funding need for O&M program changes related to Real Estate Strategy projects for the three rate years?

A. The Company is proposing O&M program changes of $3.2 million across the three rate years. This amount includes incremental O&M spending of $750,000 in RY1, $500,000in RY2, and $1.9 million in RY3.

Sherman Creek Service Center

Q. What is the first project you will be discussing?

A. First, we will discuss the Sherman Creek Service Center project.

Q. Is this a new project or a continuation of an existing project?

A. This is a continuation of an existing project.

Q. Please describe the Sherman Creek Service Center project.

A. This project involves the construction of a new 215,000-square foot service center on Company-owned property at Sherman Creek in the Inwood neighborhood of northern Manhattan. The new service center will provide office and muster space for approximately 355 electric and gas employees, parking for 215 Company vehicles, ancillary

parking for personal vehicles, and 'grab and go' warehouse storage.

Q. Why is the Company investing in a new service center at this location?

A. The new Sherman Creek Service Center is needed to provide congestion relief at the Company's existing service centers in Manhattan and the Bronx. Existing operations at the 16th Street, West 28th Street, and 110th Street Service Centers are particularly constrained due to expanding Company needs and other significant local development. At the 16th Street Service Center, access and yard operations are severely impacted by the ongoing East Side Coastal Resiliency project. Moreover, several factors, including extensive commercial and residential development, and the anticipated construction of the Hudson Tunnel Project, have contributed to increasing congestion around our West 28th Street Service Center. Our 110th Street Service Center is also beyond capacity. In summary, all Manhattan service centers are severely congested and beyond capacity.

Q. How does the Sherman Creek Service Center project fit within the Company's overall real estate strategy?

A. The Sherman Creek Service Center project will optimize under-utilized Company-owned property. In 2015, the Company retained Newmark, a real estate consulting firm, to undertake a comprehensive study of our real estate and facilities. Sherman Creek was identified as the preferred location for development of a new service center to relieve increasing congestion at our Manhattan service centers and serve customers in northern Manhattan and the south Bronx. The project involves the development of a new service center on two vacant Company-owned lots. The new service center will consolidate operations that are currently spread among six separate Company-owned lots on either side of 9th Avenue between West 202nd and West 204th Streets. As part of this project, the Company has worked closely with the City of New York ("City") since early 2016 during the Inwood District Rezoning, which allows the required building program to be consolidated onto two of the six lots owned by the Company east of 9th Avenue. Upon completion of the new service center, the four surplus lots will be marketed for sale for development by others, supporting the Company's goal to 'right-size' its real

property portfolio to meet current and future business goals.

Q. Please describe the key benefits of the Sherman Creek Service Center project.

A. The Sherman Creek Service Center project will provide an operating hub for Con Edison to better serve its customers in northern Manhattan and south Bronx. The new 215,000-square foot facility will provide modern, flexible office and muster space together with material storage and off-street parking for Company and personal vehicles serving these areas. This will reduce response times and improve efficiency of work crews currently serving these areas from the Company's existing service center locations; and with the recent implementation of congestion pricing, a service center located to the north of the congestion pricing zone will be increasingly beneficial. In addition, the construction of the new Sherman Creek Service Center supports the Company's commitment to serving the Inwood and Washington Heights neighborhoods. Moreover, in exchange for various property rights being granted to the Company to support and enhance efficient operations at the new Sherman Creek Service Center and existing Academy Street and

Sherman Creek East Substations, the Company will grant the City an easement along the waterfront of the substation properties in support of the City's efforts to improve waterfront access for the local community. This easement will facilitate the City's planned construction of a waterfront esplanade along the western shore of the Harlem River from Sherman Creek Cove to West 208th Street. Further, by working in collaboration with the City during the Inwood District Rezoning, the four surplus Company-owned lots that will be marketed for sale have been rezoned for mixed-use and affordable housing development by others in support of the City's efforts to promote affordable housing development.

Q. The Company requested funding for the Sherman Creek Service Center project in its 2016, 2019, and 2022 rate filings. Why has the project been delayed multiple times?

A. The Company first proposed the Sherman Creek Service Center project in 2016. Thereafter, in 2017, the City announced its proposal to rezone the area where the new service center will be located. This rezoning initiative led to court challenges filed by neighborhood interest groups, followed by appeals. These court cases and appeals delayed

the project for more than two years. More recently, the Company has been working with the City to address and resolve other legal matters including the de-mapping of certain street areas, the associated establishment of new tax lots, and the transfer of necessary property rights between the parties. These legal matters, which are now almost fully resolved, have also delayed the project. The Company expects these items to be finalized and complete within the first half of 2025.

Q. Has the Company started construction of the new Sherman Creek Service Center?

A. No.

Q. Please describe the status of the Sherman Creek Service Center project.

A. Con Edison is currently working with the City to finalize the establishment of new required tax lots and the transfer of property rights, including easements, between the parties. These items are "critical path" and must be completed before Con Edison can move forward with the project. As mentioned above, the Company expects these items to be finalized and complete within the first half of 2025. Moreover, due to the delays encountered since the

selected design-builder submitted their initial pricing proposal in late 2021, the Company is currently evaluating whether to re-bid the project on a design-build basis or alternatively progress the project by commencing engineering design in 2025. The latter approach will provide the opportunity to incorporate design updates that are aligned with the Company's clean energy and resiliency standards.

Q. When does the Company expect to begin construction on this project?

A. The Company currently plans to begin construction in late 2026 or early 2027.

Q. When does the Company expect to complete the project?

A. The Company currently anticipates completing the project in 2029.

Q. How much capital funding was requested by the Company for the Sherman Creek Service Center project in its 2022 rate filing?

A. In its 2022 rate filing, the Company requested $180 million in capital funding for the Sherman Creek Service Center project. This amount was based on conceptual estimates and

included projected capital spending of $89 million in 2023 and $16 million in 2024.

Q. How much capital funding was spent by Con Edison on the Sherman Creek Service Center project in 2023 and 2024?

A. The Company spent $201,000 in 2023 and $260,000 in 2024. These amounts were spent primarily on project engineering and finance costs.

Q. What level of capital spending does the Company anticipate for this project in 2025?

A. The Company anticipates limited capital spending on this project in 2025. This time will be used to finalize the City agency approvals and evaluate advancing the project engineering.

Q. In its current rate plan, has the Company reallocated the remaining capital funding for this project?

A. Yes. The remaining capital funding for this project has been applied to other infrastructure projects in accordance with the Company's capital allocation process.

Q. What level of capital funding is needed for the Sherman Creek Service Center project during the three rate years?

A. The estimated capital cost of this project, based on conceptual engineering and design information, is $224.6

million. On this basis, we are proposing a total capital investment of $178.5 million during the three rate years. This amount includes proposed capital investments of $15 million in RY1, $70.8 million in RY2, and $92.7 million in RY3.

Q. Please explain why the capital cost of this project has increased from the estimate provided in the Company's 2022 rate filing.

A. Con Edison has increased its capital request for this project, from $180 million in 2022 to $221 million in 2024. The main reason for this increase is to account for labor and material cost escalation. The updated estimate also takes into consideration the cost to provide additional electrical infrastructure to electrify the building, and to accommodate an increased proportion of electric vehicles using the facility that were not accounted for in the original conceptual estimate.

Q. Are there projected incremental O&M costs associated with the proposed Sherman Creek Service Center?

A. Yes. Once built, the new Sherman Creek Service Center will require maintenance and associated O&M costs.

Q. What level of incremental O&M spending is needed for the Sherman Creek Service Center project during the three rate years?

A. The Company is proposing incremental O&M spending of $1.9 million in RY3.

Q. Are you submitting any documents that detail the Company's Sherman Creek Service Center project?

A. Yes. We have prepared a detailed white paper discussing this project. This white paper is titled "Sherman Creek Service Center" and is provided in Exhibit ___ (SSP-4).

Worth Street Site Master Plan

Q. What is the next project you will be discussing?

A. Next, we will discuss the Worth Street Site Master Plan project.

Q. Is this a new project or a continuation of an existing project?

A. This is a continuation of an existing project.

Q. Please describe the Worth Street Site Master Plan project.

A. This project involves implementation of improvements that were identified through the Company's two-stage evaluation of its eight-acre site located at 267 Saw Mill River Road in Yonkers (commonly known as the 'Worth Street' site).

Stage One included a comprehensive analysis to document existing site conditions including zoning, topography, site drainage, and geotechnics. Stage Two involved preparation of a site master plan, which was completed in May 2023. The site master plan identifies the following improvements: (1) demolition of the existing and construction of a new service center building outside of the Saw Mill River flood plain; (2) if warranted, relocation of the existing fuel station to improve site circulation; (3) expansion of the existing Transportation garage in order to service larger vehicles; (4) site ingress and egress modifications to address congestion and enhance vehicular and pedestrian safety; (5) site security enhancements, including perimeter fencing; and (6) site drainage improvements including biodiverse landscaping.

Q. Why is the Company investing in these improvements at the Worth Street Site?

A. The Worth Street location provides efficient access to both southern Westchester and northern Bronx. In addition, at approximately eight acres, the site has sufficient capacity to safely accommodate the needs of Con Edison’s operating

departments including vehicle parking and material lay-down requirements.

Q. How does this project fit within the Company's overall real estate strategy?

A. The Worth Street Site Master Plan project is aligned with the Company's real estate strategy to optimize Company-owned real property assets. The proposed construction of a new service center provides the opportunity to locate the building above the Saw Mill River flood zone in accordance with Con Edison's Climate Change Planning and Design Guideline. The Site Master Plan project also aligns with the Company's sustainability goals. For example, the heating, ventilation, and air conditioning ("HVAC") system for the new service center building will be all-electric without direct greenhouse gas emissions. In addition, the site infrastructure will be upgraded as needed to support the planned electrification of the Company's vehicle fleet. The implementation of on-site solar, geothermal, and battery storage installations will also be evaluated during the design and engineering phase.

Q. Please describe the key benefits of the Worth Street Site Master Plan project.

A. The Worth Street Site Master Plan project will provide several key benefits for the Company. First, the Worth Street location has become an increasingly important operational hub for both Electric and Gas Operations to serve customers in northern Bronx and Westchester counties. The site improvements and new service center will also provide for the Company's planned growth in personnel, vehicle parking, and material storage needed to support regional operations.

Q. Why is the Company planning to construct a new service center building at the Worth Street Site, instead of renovating the existing building?

A. The renovation of the existing service center was considered but rejected for several reasons, including the poor condition of the building structure, the limitations of the building's age and footprint, and the potential for significant cost increases once the building structure is exposed. To address these issues, the Company instead decided to evaluate alternative options involving construction of a new modern service center outside of the Saw Mill River flood zone that avoids the constraints and limitations associated with the layout and condition of the

existing 1920's building. In addition, the Company decided to conduct a more holistic review of the Worth Street Service Center for the purpose of integrating other separately planned projects into a cohesive site master plan. In 2020, due to the deteriorating condition of the existing 1920's service center building, all employees were relocated into temporary office, muster, and bathroom accommodation spaces. The associated costs to install and operate these temporary accommodation spaces are included in the preliminary project cost estimate.

Q. The Company requested funding for the Worth Street Site Master Plan project in its 2022 rate filing. Why has the project been delayed?

A. The project has been delayed due to several factors. The competitive bid process for engaging a qualified and suitably experienced architecture and engineering firm took longer than originally anticipated to ensure that the bidders fully understood the project's required scope of work. This included incorporating a bid addendum reflecting updates to meet Con Edison's clean energy and sustainability requirements, including additional electric vehicle charging stations and a comprehensive 'Envision'

assessment, which is a globally recognized framework to evaluate sustainability, resiliency, and equity during site infrastructure planning. In addition, the Company updated the engineering scope to include infrastructure and support for an additional floor to meet projected future growth in the Company's headcount.

Q. Has the Company started construction in connection with its Worth Street Site Master Plan project?

A. No.

Q. Please describe the status of the Worth Street Site Master Plan project.

A. In September 2024, the Company awarded the engineering package following a competitive bid process. Programming and conceptual design development are currently ongoing, with the next phases of design to follow in 2025.

Q. When does the Company expect to begin construction on this project?

A. The Company currently expects to begin construction in the spring of 2026.

Q. When does the Company expect to complete the project?

A. The Company currently anticipates completing the project in 2028.

Q. How much capital funding was requested by the Company for the Worth Street Site Master Plan project in its 2022 rate filing?

A. In its 2022 rate filing, the Company requested $56 million in capital funding for the Worth Street Site Master Plan project. This amount was based on preliminary estimates and included projected capital spending of $15.43 million in 2023 and $25.07 million in 2024.

Q. How much capital funding was spent by Con Edison on the Worth Street Site Master Plan project in 2023 and 2024?

A. The Company spent $1.2 million in 2023 and $1 million in 2024. These amounts were spent on project engineering and temporary office accommodation rentals.

Q. What level of capital spending does the Company anticipate for this project in 2025?

A. The Company anticipates spending $5 million in capital on this project in 2025. These funds will be used to continue design and engineering work for the new service center and site plan. In addition, an advanced demolition package is being prepared with the goal of commencing the first phase of site preparation work in 2025.

Q. In its current rate plan, has the Company reallocated the remaining capital funding for this project?

A. Yes. The Company has applied the remaining capital funding for this project to other infrastructure projects in accordance with the Company's capital allocation process.

Q. What level of capital funding is needed for the Worth Street Site Master Plan project during the three rate years?

A. The current estimated capital cost of this project, based on conceptual engineering and design information, is $88.2 million. On this basis, we are proposing a total capital investment of $76.3 million during the three rate years. This amount includes proposed capital investments of $20 million in RY1, $30 million in RY2, and $26.3 million in RY3.

Q. Please explain why the capital cost of this project has increased from the estimate provided in the Company's 2022 rate filing.

A. Con Edison has increased its capital budget for this project, from $56 million in 2022 to $81 million in 2024. The conceptual cost estimate was updated based on the Company's site master plan study, completed in 2023. The

conceptual cost estimate was also updated to include additional scope items to support the Company's clean energy and sustainability requirements, including additional electric vehicle charging stations and a comprehensive 'Envision' site infrastructure assessment.

Q. Are there projected incremental O&M costs associated with the proposed Worth Street Site Master Plan project?

A. No. The Company does not anticipate incremental O&M costs based on the current building program. The Company will further assess projected O&M costs once the Master Plan design is fully developed.

Q. Are you submitting any documents that detail the Company's Worth Street Site Master Plan project?

A. Yes. We have prepared a detailed white paper discussing this project. This white paper is titled "Worth Street Service Center, Yonkers – Site Master Plan – New Construction" and is provided in Exhibit ___ (SSP-4).

30 Flatbush Avenue Lease Exit Strategy

Q. What is the next project you will be discussing?

A. Next, we will discuss the 30 Flatbush Avenue Lease Exit Strategy project.

Q. Is this a new project or a continuation of an existing project?

A. This is a continuation of an existing project.

Q. Please describe the 30 Flatbush Avenue Lease Exit Strategy project.

A. The 30 Flatbush Avenue Lease Exit Strategy project includes completion of work needed for the Company to transition out of its existing lease of the office building at 30 Flatbush Avenue in Brooklyn, before the current lease term expires in October 2027. In summary, the project scope involves relocation of the Company's Regional Electric Control Center to another Company-owned location; relocation of the Company's Customer Operations Call Center infrastructure; and various alterations and upgrades to prepare other Company-owned facilities to receive approximately 420 employees from 30 Flatbush Avenue before the end of the current lease term.

Q. Why is the Company exiting the lease at 30 Flatbush Avenue at the end of the current term in November 2027, rather than extending the lease through 2037?

A. The Company decided to exit the lease because the occupancy and repair costs are projected to increase significantly if

the lease is extended for a final ten-year option period through 2037. Additionally, Con Edison's office space needs have changed since the Covid-19 pandemic, with the Company continuing to adopt more remote and hybrid work arrangements. For example, Customer Operations continues to operate a home-agent work model, which has reduced the Company's occupancy at 30 Flatbush Avenue by approximately half. Finally, it is highly likely that the building owner will proceed with plans to optimize the site's development value at the end of Con Edison's current lease term. Thus, the Company expects that the building owner will undertake a major gut renovation/re-positioning of the existing building or advance some sort of mixed-use new construction development. In either case, these construction activities could disrupt critical Company operations. Moreover, if Con Edison extends its occupancy, it could be responsible for significant additional costs to upgrade the building to comply with Local Law 97.

Q. How does this project fit within the Company's overall real estate strategy?

A. This project directly aligns with the "Exit Leases" and "Maximize Company-Owned Properties" focus areas of Con

Edison's Real Estate Strategy. The building at 30 Flatbush Avenue is the Company's largest property lease, comprising 211,000 square feet of office space with an annual occupancy cost of approximately $11 million. As part of this project, the Brooklyn/Queens Regional Control Center will be relocated to under-utilized space at another Company property. Other employees at 30 Flatbush Avenue will also be relocated to different Company-owned receiving locations, including 4 Irving Place, the Rye Headquarters, and the Third Avenue Service Center.

Q. Please describe the key benefits of the 30 Flatbush Avenue Lease Exit Strategy project.

A. This project will allow Con Edison to avoid the annual occupancy cost, which is forecasted to increase significantly if the Company extends its occupancy for the one remaining ten-year option term through 2037. The current lease is very favorable to the building owner and would make Con Edison responsible for significant additional costs to maintain and upgrade the 1970's era building during the next lease term. This would include costs to keep the building in compliance with increasingly stringent energy-efficiency standards. The lease exit and

associated alterations and improvements at the Company-owned receiving locations also provide the opportunity to 'right-size' the Company's portfolio with workspace layouts that better support remote and hybrid work trends.

Q. Please describe the Company's strategy for relocating the Regional Electric Control Center, currently located at 30 Flatbush Avenue.

A. In 2021, a multi-disciplinary team evaluated the business case to either exercise the one remaining option to extend the existing lease term at 30 Flatbush Avenue for a further ten years through 2037 or plan to relocate Company operations and employees, including the Brooklyn/Queens Regional Control Center, to alternative Company-owned receiving locations by the end of the current lease term in 2027. Based on the strong business case to exit the lease by 2027, the team then undertook a thorough technical evaluation of alternative Company-owned locations to receive the Regional Electric Control Center. Based on this evaluation, the team selected another Company property for the construction of the new Brooklyn/Queens Regional Control Center. Con Edison expects to complete the project

engineering in January 2025 and begin construction in the second quarter of 2025.

Q. Please describe the Company's strategy for relocating the Customer Operations Call Center, currently located at 30 Flatbush Avenue.

A. During the COVID-19 pandemic, the Company successfully implemented a 'home agent' operating model for customer service representatives in the Customer Operations Call Center. Most of the customer service representatives that previously reported out of 30 Flatbush Avenue (approximately 550 in total) will continue to work virtually. Based on a review of alternative Company-owned receiving locations, Con Edison decided to renovate 11,000 square feet of vacant former-retail space at its 4 Irving Place headquarters to provide approximately 130 workstations and 38 training stations, with meeting and collaboration space and required IT infrastructure, for Customer Operations Call Center employees relocating from 30 Flatbush Avenue. Flexible space will also be available for Customer Operations Call Center employees at the Company's Rye Headquarters. Con Edison plans to complete the engineering for the 4 Irving Place renovation project

in February 2025, and begin construction for those renovations in the second quarter of 2025.

Q. Will the Company's relocation of the Customer Operations Call Center at 30 Flatbush Avenue trigger any notification requirements under Public Service Law § 65(13)(b)?

A. Yes. Public Service Law § 65(13)(b) requires gas and electric utilities to provide the Commission with notice when a call center or other facility providing customer assistance will be closed or relocated.

Q. In the Company's view, does this testimony satisfy the notification requirements in Public Service Law § 65(13)(b)?

A. No, it does not. The Company will file the required notice when its plans for relocating the Customer Operations Call Center at 30 Flatbush Avenue are finalized.

Q. Please describe the Company's strategy for relocating all other remaining employees currently working at 30 Flatbush Avenue.

A. All other remaining employees currently reporting out of 30 Flatbush Avenue (approximately 400 employees in total) will be relocated to alternative Company-owned receiving locations. Thus, the scope of this project also involves

alterations and upgrades to prepare the alternative locations to receive these employees. Certain groups, such as Regional Engineering, will be relocated to 4 Irving Place, where minor internal alterations and new furniture will be needed. Other groups, such as Energy Services, need to remain within the Brooklyn/Queens region and will, therefore, be relocated to the Third Avenue Service Center. The scope of renovations needed at the Third Avenue Service Center involve alterations and upgrades to the second-floor office space and part of the first-floor area, including architectural work, lighting and fire protection upgrades, HVAC improvements, and new furniture. The Company plans to complete the engineering for the Third Avenue Service Center renovations in February 2025 and begin construction in the second quarter of 2025. The Company is currently refining the program requirements for each group to be relocated and will be finalizing relocation plan details by mid-2025.

Q. The Company requested funding for the 30 Flatbush Avenue Lease Exit Strategy project in its 2022 rate filing. Has progress been challenging?

A. Yes. This project involves significant logistical challenges, including the transition of many employees to remote work, the relocation of hundreds of other employees to different Company-owned properties, and extensive alterations and upgrades to multiple receiving locations. These factors require careful planning and coordination to facilitate a smooth transition and minimal disruption to operations. Additionally, the project is currently in the design phase, which involves iterative detailed planning and design work to address the specific needs of the organizations involved and the new and upgraded facilities. This design phase is crucial for ensuring that all aspects of the project are fully considered and addressed to meet the Company's operational requirements and strategic goals. Notwithstanding these challenges, the Company's project plan remains firmly on track.

Q. Has the Company started pre-construction work in connection with the 30 Flatbush Avenue Lease Exit Strategy project?

A. Yes. As summarized above, extensive planning and engineering for each aspect of this project are proceeding as planned. In addition, the Company has developed a procurement strategy to purchase critical long-lead

electrical equipment and materials to address continued supply chain constraints. Pre-construction survey work has also been completed and permits will be filed by the first quarter of 2025.

Q. Please describe the status of the 30 Flatbush Avenue Lease Exit Strategy project.

A. As summarized above, the engineering package will be finalized in January 2025 and issued for competitive bid in the first quarter of 2025.

Q. When does the Company expect to begin construction on this project?

A. Construction is scheduled to begin in the second quarter of 2025.

Q. When does the Company expect to complete the project?

A. The Brooklyn/Queens Regional Control Center construction is scheduled to be substantially complete by the third quarter of 2026. This will allow time for the new Control Center to be commissioned and operated in parallel before the existing operations at 30 Flatbush Avenue are fully migrated over.

Q. How much capital funding did the Company request for the 30 Flatbush Avenue Lease Exit Strategy project in its 2022 rate filing?

A. The Company requested $41.3 million in capital funding to support the 30 Flatbush Avenue Lease Exit Strategy project during the current rate plan. This amount was based on conceptual estimates and included projected capital spending of $5.5 million in 2024 and $35.8 million in 2025.

Q. How much capital funding was spent by Con Edison on the 30 Flatbush Avenue Lease Exit Strategy project in 2023 and 2024?

A. The Company spent $125,000 in 2023 and $1.9 million in 2024. These amounts were spent primarily on engineering and temporary relocation services.

Q. What level of capital spending does the Company anticipate for this project in 2025?

A. The Company anticipates spending $24.2 million in capital on this project in 2025. These funds will be used towards the construction of the new Brooklyn/Queens Regional Control Center and to renovate other Company-owned receiving locations to accommodate the employees from 30 Flatbush Avenue.

Q. In the current rate plan, has the Company reallocated the remaining capital funding for this project?

A. Yes. The Company applied the remaining capital funding for this project to other infrastructure projects in accordance with the Company's capital allocation process.

Q. What level of capital funding is needed for the 30 Flatbush Avenue Lease Exit Strategy project during the three rate years?

A. The estimated capital cost of this project, based on preliminary engineering and design information, is $88.2 million. On this basis, the Company is proposing a total capital investment of $62 million during the three rate years. This amount includes proposed capital investments of $47 million in RY1 and $15 million in RY2.

Q. Are there projected incremental O&M costs associated with the proposed 30 Flatbush Avenue Lease Exit Strategy project?

A. Yes.

Q. What level of incremental O&M spending is needed to support this project during the three rate years?

A. The Company is proposing incremental O&M spending of $750,000 in RY1, $(250,000) in RY2, and $(7 million) in

RY3.

Q. Are you submitting any documents that detail the Company's 30 Flatbush Avenue Lease Exit Strategy project?

A. Yes. We have prepared a detailed white paper discussing this project. This white paper is titled "30 Flatbush Avenue – Lease Exit Strategy" and is provided in Exhibit ___ (SSP-4).

Q. Are there any IT-related projects within the Real Estate Strategy category in which the Company plans to make capital investments during the upcoming rate years?

A. Yes. The Real Estate group within Facilities and Field Services is proposing one IT-related capital project, the Integrated Workplace Management System project. Funding for this project is being requested by the Company's IT Panel. This project involves replacement of the Company's integrated workplace management system ("IWMS"), which is used to manage leases, space allocation, and meeting room and seating bookings with an industry-leading system (*i.e.*, IBM Tririga) that integrates with the Company's enterprise asset management system (*i.e.*, IBM Maximo). For this project, as discussed in the direct testimony and exhibits presented by the IT Panel, the Company is requesting

capital funding of $2 million in RY1, $5.7 million in RY2, $5.8 million in RY3, and incremental O&M funding of $80,000 in RY3.

2. Critical Repair and Upgrade Projects and Programs

Q. What is the next category of Facilities and Field Services projects and programs you will be discussing?

A. Next, we will discuss Critical Repair and Upgrade projects and programs.

Q. What kind of work is involved with Critical Repair and Upgrade projects and programs?

A. Critical Repair and Upgrade projects and programs consist of the following:

(1) Critical Infrastructure – Short Term-Priority Projects and Programs;

(2) Service Center Renovation and Storeroom Modernization Program; and

(3) Roof Replacement/Repair Program.

Q. How does the Company identify Critical Repair and Upgrade projects and programs?

A. Con Edison’s Facilities group plans, directs, and controls the maintenance of all building systems and day-to-day building and yard operations at Company-owned and leased

office buildings and service centers. With support from Central Engineering – Facilities Engineering, the Facilities group also performs periodic assessments and inspections of all buildings and yards. Where necessary, the Facilities group prepares and implements corrective action plans for the maintenance, repair, and replacement of critical building components and systems. Through this process, the Facilities group identifies Critical Repairs and Upgrades needed to correct potentially unsafe conditions; address environmental issues; comply with regulatory requirements including building codes; maintain structural integrity and improve overall condition of buildings; and verify that all equipment and systems are appropriate, economical, and fully functional.

Q. How do Critical Repair and Upgrade projects and programs provide value for customers?

A. These capital programs help Con Edison provide facilities that are well-maintained and equipped with the systems and infrastructure needed to support the Company's workforce in delivering safe and reliable service to its customers.

Q. What is the Company's total projected capital investment in Critical Repair and Upgrade projects and programs for the three rate years?

A. We are proposing a total capital investment of $138 million during the three rate years. This amount includes proposed capital investments of $36 million in RY1, $55 million in RY2, and $47 million in RY3. Additionally, this amount includes $15 million in capital funding for the proposed Corporate Affairs Clean Energy Collaboration Space project, discussed in section II.F., below. On update, Con Edison plans to separate this $15 million project funding request from Critical Repair and Upgrade projects and programs.

Q. What is the Company's total projected funding need for O&M program changes related to Critical Repair and Upgrade projects and programs for the three rate years?

A. The Company is proposing O&M program changes of $11.6 million across the three rate years. This amount includes incremental O&M spending of $3.6 million in RY1, $4.0 million in RY2, and $4.0 million in RY3.

Q. How does Facilities minimize costs associated with Critical Repair and Upgrade projects and programs?

A. Facilities minimizes costs of Critical Repair and Upgrade projects and programs through proper and timely routine maintenance of critical equipment and systems. Facilities also minimizes costs through strict monitoring of projects and associated costs.

Critical Infrastructure – Short Term Priority Projects and Programs

Q. What is the first group of projects and programs you will be discussing?

A. First, we will discuss Critical Infrastructure – Short Term Priority projects and programs.

Q. Are these new projects and programs or continuations of existing projects and programs?

A. These are continuations of existing projects and programs.

Q. What kind of work is involved with Critical Infrastructure – Short Term Priority projects and programs?

A. These projects and programs involve repair and replacement of Critical Infrastructure at Con Edison buildings managed by Facilities. Such repairs and replacements are necessary to maintain structural integrity, allow buildings and facilities to continue operating as designed, and provide for continued operation of critical equipment and systems.

Examples include rehabilitating severely corroded building and yard drainage systems and roof parking access ramps; rehabilitating building envelopes such as facades, windows, and exterior walls; performing yard resurfacing and/or paving; and replacing or refurbishing failing or problematic HVAC systems and emergency generators, among other things.

Q. Please describe how the Company identifies Critical Infrastructure – Short Term Priority projects and programs.

A. The need for these projects is often identified through Engineering Service Requests and periodic facility assessments, including when critical equipment and systems begin to reach their end-of-life. These projects can also arise unexpectedly and sometimes need to be addressed on an expedited basis.

Q. Please describe the Critical Infrastructure – Short Term Priority projects and programs proposed by the Company in the rate years.

A. The projects and programs proposed by the Company include facade repairs, HVAC replacements, bathroom renovations, drainage system improvements, emergency generator

replacements, yard paving, and transformer dock rehabilitation.

Q. Why is the Company proposing these projects and programs during the rate years?

A. The Company is proposing these projects and programs during the rate years because the systems and components involved have either aged or deteriorated to a point where it is no longer economical or practical to continue making repairs. These projects are necessary to maintain building structural integrity, to protect critical systems and equipment, and to allow Company facilities to continue operating, as designed. We add new projects to the list as Engineering Service Requests are completed, when equipment nears its end-of-life, and where programmatic assessments identify high-priority projects.

Q. Please describe the key benefits of these projects and programs.

A. These projects provide for repair and replacement of critical infrastructure in various Company buildings, often on a programmatic basis, prior to equipment or system failure. In many instances, these projects and programs are associated with safety, compliance, and business

continuity. These projects and programs are implemented by Facilities pursuant to short- and long-term plans that help avoid further equipment and system deterioration, thereby decreasing overall capital replacement costs.

Q. What level of capital funding is required to support Critical Infrastructure – Short Term Priority projects and programs during the rate years?

A. The Company is proposing a total capital investment of $82 million during the three rate years. This amount includes proposed capital investments of $20 million in RY1, $35 million in RY2, and $27 million in RY3.

Q. Is the Company requesting incremental O&M funding to support Critical Infrastructure – Short Term Priority projects and programs during the rate years?

A. Yes. The Company is proposing incremental O&M spending of $2.5 million in RY1.

Q. Are you submitting any documents that detail these projects and programs?

A. Yes. We have prepared a detailed white paper discussing these projects and programs. This white paper is titled "Facilities Critical Infrastructure Short Term Priority/Programs" and is provided in Exhibit ___ (SSP-4).

Q. Does the white paper provide a list of the individual Critical Infrastructure – Short Term Priority projects and programs proposed by the Company in the rate years?

A. Yes, it does.

Service Center Renovation and Storeroom Modernization Program

Q. What is the next program you will be discussing?

A. Next, we will discuss the Service Center Renovation and Storeroom Modernization program.

Q. Is this a new program or a continuation of an existing program?

A. This is a continuation of an existing program.

Q. Please describe the Service Center Renovation and Storeroom Modernization program.

A. This program involves renovation projects to improve overall office conditions at Company service centers, many of which have not been renovated since their original construction. These projects often include replacement of outdated HVAC systems with new equipment, ductwork, and variable controls for greater efficiency and comfort. These projects also generally include installation of new energy-efficient lighting with central controls that dim perimeter

lights in response to available daylight. With these renovation projects, the Company is also looking to incorporate lessons learned from the COVID-19 pandemic, including better air filtration and humidity control, use of displacement ventilation, and flexible furniture design. This program also includes physical footprint/layout-related alterations to our storeroom facilities, as well as building system upgrades, that are aligned to facilitate implementation of the new processes and systems under the Storeroom Optimization Program, including the deployment of state-of-the-art technology for ordering and tracking material and reducing reliance on paper-based transactions.

Q. Please describe the Service Center Renovation and Storeroom Modernization projects proposed by the Company in the rate years.

A. The Company plans to complete the following service center renovation projects during the rate years:

- Bruckner Boulevard Service Center – Office renovations in Building 3 to accommodate Gas Operations staffing;
- Eastview Service Center – General renovations including in the Electric Operations I&A office; and

- College Point Boulevard Service Center – General renovations including alterations and improvements to the layout of the first-floor office space.

The Company is also planning to complete alterations and improvements for at least two storerooms during the rate years as part of the Storeroom Modernization program. Engineering has been completed for alterations to the storeroom at Bruckner Boulevard and the Company is currently finalizing the technical evaluation of other priority locations including Victory Boulevard and Van Nest.

Q. Why is the Company proposing these projects during the rate years?

A. Con Edison is proposing these projects because the service center buildings involved are generally over fifty years old, with outdated interiors, fixtures, systems, and equipment. In some cases, interior offices need to better align with current space-use, indoor air quality and/or other standards. The proposed office renovations will also help support open communication and collaboration.

In addition, the Company is proposing these projects to enhance and modernize its storerooms, which provide

critical support to its operating departments. These alterations and improvements to the physical storeroom space and building systems are essential to support the improved workflow including material storage and handling to be implemented under the Storeroom Optimization Program.

Q. Please describe the key benefits of these projects.

A. These projects will provide several key benefits, including new workspaces and office layouts that better align with applicable standards, new systems and equipment that are more efficient and easier to maintain, and modernized storerooms that are better designed to support the work performed by Con Edison's field operating departments.

Q. What level of capital funding is required to support the Service Center Renovation and Storeroom Modernization program during the rate years?

A. The Company is proposing a total capital investment of $30 million during the three rate years. This amount includes proposed capital investments of $10 million in RY1, $10 million in RY2, and $10 million in RY3.

Q. Is the Company requesting incremental O&M funding to support the Service Center Renovation and Storeroom Modernization program during the rate years?

A. Yes. The Company is proposing incremental O&M spending of $1.1 million in RY1, and $400,000 in RY2.

Q. Are you submitting any documents that detail these projects?

A. Yes. We have prepared a detailed white paper discussing these projects. This white paper is titled "Facilities Service Center Renovation and Store Room Modernization" and is provided in Exhibit ___ (SSP-4).

Q. Are there other Critical Repair and Upgrade projects and programs in which the Company plans to make capital investments during the upcoming rate years?

A. Yes. The Company is also planning to make capital investments in its Roof Replacement/Repair program, which involves capital roof repair and replacement projects at buildings across the Company's service territory. For this program, the Company is requesting capital funding of $6 million in RY1, $10 million in RY2, $10 million in RY3. Additional information regarding this program is available in the white paper provided in Exhibit ___ (SSP-4).

3. Facilities Safety and Environmental Projects and Programs

Q. What is the next category of Facilities and Field Services projects and programs you will be discussing?

A. Next, we will discuss Facilities Safety and Environmental projects and programs.

Q. What kind of work is involved with Facilities Safety and Environmental projects and programs?

A. Facilities Safety and Environmental projects and programs involve the following:

(1) Energy Efficiency Program; and

(2) Compliance Projects (Safety, Environmental, and Regulatory).

Q. How do these projects and programs provide value for customers?

A. These projects and programs help Con Edison comply with regulatory requirements including building codes. These projects and programs also help address potentially unsafe conditions and environmental concerns. As such, these projects and programs provide value for customers by supporting safety, compliance, and environmental protection.

Q. What is the Company’s total projected capital investment in Facilities Safety and Environmental projects and programs for the three rate years?

A. The Company is proposing a total capital investment of $195.3 million during the three rate years. This amount includes proposed capital investments of $45.3 million in RY1, $75 million in RY2, and $75 million in RY3.

Q. What is the Company's total projected funding need for O&M program changes related to Facilities Safety and Environmental projects and programs for the three rate years?

A. The Company is proposing O&M program changes of $11.4 million across the three rate years. This amount includes incremental O&M spending of $6.4 million in RY1, $4.0 million in RY2, and $1.0 million in RY3.

Energy Efficiency Program

Q. What is the first program you will be discussing?

A. First, we will discuss the Energy Efficiency program.

Q. Is this a new program or a continuation of an existing program?

A. This is a continuation of an existing program.

Q. What is the Energy Efficiency program?

A. The Energy Efficiency program involves Con Edison's planned implementation of various Clean Energy Measures ("CEMs") for nineteen Company-owned buildings managed by Facilities.

These buildings include the 4 Irving Place Corporate Headquarters; Rye Headquarters; Astoria Complex; 3rd Avenue and Van Nest Yards; East 16th Street, East 110th Street, West 28th Street, College Point Boulevard, Bruckner Boulevard, Davis Avenue, Neptune Avenue, Cleveland Street, Victory Boulevard, Yonkers, Rye, and Eastview Service Centers; TLC; and the West End Avenue buildings. Through this program, the Company will continue to reduce its greenhouse gas ("GHG") emissions associated with energy usage at the buildings listed above.

Q. Please describe the Company's existing process for identifying and managing projects under the Energy Efficiency program.

A. This program previously addressed the requirements of City Local Law 88, which required most buildings over 25,000 square feet to upgrade their lighting to meet the energy conservation code. This program has since expanded to address the requirements of City Local Law 97 ("LL97"). Under LL97, most buildings over 25,000 square feet are required to meet new energy efficiency standards and GHG emissions limits as of 2024, with stricter limits coming into effect in 2030. Working with an energy consultant, the

Company evaluated its facilities using American Society of Heating, Refrigerating and Air-Conditioning Engineers ("ASHRAE") Level II equivalent studies to identify and prioritize CEMs that are designed to reduce GHG emissions associated with energy usage in Con Edison buildings.

Q. Please describe the Energy Efficiency projects proposed by the Company in the rate years.

A. The CEMs proposed by the Company under this program fall into three major categories: (1) reducing existing energy consumption; (2) electrifying building systems operating on fossil-fuels; and (3) installing on-site clean energy generation.

These CEMs generally involve installing building automation systems, improving/tightening building envelopes (*e.g.*, insulation, windows, and rapid closing overhead doors) and replacing lighting with LEDS (for category 1); replacing heating/cooling and domestic hot water equipment with all electric heat pump technology (for category 2); and installing photovoltaic systems to generate energy without GHG emissions (for category 3).

Q. Why is the Company proposing these projects during the rate years?

A. Under LL97, each building has a GHG emissions limit expressed in terms of carbon dioxide equivalent ("CO2e") per square foot per year. The emissions limit varies based on each building's occupancy type (*e.g.*, office, warehouse, data center, garage). Buildings are required to compare their actual emissions to the emissions limit on an annual basis. Where actual emissions exceed the limit, the building owner faces an annual penalty in the amount of $268/year for each ton of CO2e over the limit. The CEMs proposed by Con Edison will help provide that the Company's actual emissions do not exceed applicable emissions limits under LL97. Thus, failure to implement and complete the CEM projects proposed by Con Edison under this program will result in emissions exceedances and annual financial penalties.

Q. Please describe the key benefits of this program.

A. Buildings are responsible for more than a third of total GHG emissions in the U.S. Thus, by decarbonizing its buildings in accordance with LL97, the Company will significantly contribute toward reducing overall GHG emissions and thereby help to combat climate change.

Q. What level of capital funding is required to support the Energy Efficiency program during the rate years?

A. The Company is proposing a total capital investment of $165.3 million during the three rate years. This amount includes proposed capital investments of $35.3 million in RY1, $65 million in RY2, and $65 million in RY3.

Q. Is the Company requesting incremental O&M funding to support the Energy Efficiency program during the rate years?

A. No.

Q. Are you submitting any documents that detail these projects?

A. Yes. We have prepared a detailed white paper discussing these projects. This white paper is titled "Facilities Buildings and Yards - Energy Efficiency Program" and is provided in Exhibit ___ (SSP-4).

Q. Does the white paper provide a list of the individual Energy Efficiency projects proposed by the Company in the rate years?

A. Yes, it does.

Compliance Projects (Safety, Environmental, and Regulatory)

Q. What is the next group of projects you will be discussing?

A. Next, we will discuss Compliance Projects (Safety, Environmental, and Regulatory).

Q. Are these new projects or a continuation of existing projects?

A. These are a continuation of existing projects.

Q. What kind of work is involved with Compliance Projects (Safety, Environmental, and Regulatory)?

A. These projects involve work designed to facilitate Con Edison's compliance with federal, state, and local regulatory requirements, including regulations from the Occupational Safety and Health Administration ("OSHA"), NYSDEC, and the New York City Department of Buildings ("NYCDOB"). In some cases, these projects also involve the Company's efforts to address potentially unsafe conditions and environmental concerns.

Q. Please describe the Company's existing process for identifying and managing Compliance Projects (Safety, Environmental, and Regulatory).

A. Con Edison identifies and manages these compliance-based projects primarily based on the requirements in NYCDOB Local Laws ("LL"), including LL11 concerning building facade inspections; LL126 concerning parking garage and

parapet inspections; and LL141 concerning elevator safety improvements and other facade repairs.

Q. Please describe the Compliance Projects (Safety, Environmental, and Regulatory) proposed by the Company in the rate years.

A. The compliance projects proposed by the Company in the rate years will involve 4 Irving Place LL11 - Cycle 9 Facade Rehabilitation Work; LL126 Compliance Report Rehabilitation Work; and LL141 Elevator Braking Work.

Q. Why is the Company proposing these projects during the rate years?

A. The proposed projects are needed for Con Edison to comply with safety, environmental, and regulatory requirements. If Con Edison does not complete the proposed projects, the Company may be subject to regulatory violations, fines, and penalties, and employees and others may be exposed to potentially unsafe conditions.

Q. Please describe the key benefits of these projects.

A. These projects provide for the safety of employees and the public, and compliance with NYCDOB building code requirements.

Q. What level of capital funding is required to support Compliance Projects (Safety, Environmental, and Regulatory) during the rate years?

A. The Company is proposing a total capital investment of $30 million during the three rate years. This amount includes proposed capital investments of $10 million in RY1, $10 million in RY2, and $10 million in RY3.

Q. Is the Company requesting incremental O&M funding to support Compliance Projects (Safety, Environmental, and Regulatory) during the rate years?

A. Yes.

Q. What level of incremental O&M spending is needed to support Compliance Projects (Safety, Environmental, and Regulatory) during the three rate years?

A. The Company is proposing incremental O&M spending of $6.4 million in RY1, $(2.4 million) in RY2, and $(3.0 million) in RY3.

Q. Are you submitting any documents that detail these projects?

A. Yes. We have prepared a detailed white paper discussing these projects. This white paper is titled "Facilities

Buildings and Yards - (Safety Environmental Regulatory)" and is provided in Exhibit ___ (SSP-4).

Q. Does the white paper provide a list of the individual Compliance Projects (Safety, Environmental, and Regulatory) proposed by the Company in the rate years?

A. Yes, it does.

Q. Is the Company proposing any other projects or programs to support Facilities and Field Services?

A. Yes. The Company is proposing the two Facilities and Field Services programs, summarized below. Additional information regarding these programs can be found in the white papers provided in Exhibit ___ (SSP-4).

The Astoria Outfall B Maintenance program will involve weekly removal of potentially contaminated solids from targeted areas around storm sewer entry points at the Company's Astoria facility to provide for compliance with applicable discharge limitations from Outfall B. For this program, the Company is requesting incremental O&M funding of $1.63 million in RY1.

The Astoria Operations Mobile Emergency Generator Maintenance program will involve required annual maintenance for our fleet of mobile emergency generators.

For this program, the Company is requesting incremental O&M funding of $350,000 in RY1.

4. Transportation Operations Projects and Programs

Q. What is the final category of Facilities and Field Services projects and programs you will be discussing?

A. Finally, we will discuss Transportation Operations projects and programs.

Q. What kind of work is involved with Transportation Operations projects and programs?

A. Transportation Operations maintains and repairs the Company's corporate fleet and manages its vehicle replacement program.

Q. How do these projects and programs provide value for customers?

A. This category of projects addresses safety, environmental, and regulatory compliance concerns for Con Edison's fleet vehicles. They are required to address potentially unsafe conditions and environmental issues and to facilitate Transportation's compliance with the latest requirements and Company safety initiative. These projects may also be needed to respond to various Company requirements to meet Clean Energy initiatives and reliability goals. Not

correcting such issues may lead to potentially unsafe conditions, environmental concerns, fines, violations, and regulatory non-compliance.

Q. What is the Company's total projected capital investment in Transportation Operations projects and programs for the three rate years?

A. The Company is proposing a total capital investment of $233.6 million during the three rate years. This amount includes proposed capital investments of $74.3 million in RY1, $83.4 million in RY2, and $75.9 million in RY3.

Q. What is the Company's total projected funding need for O&M program changes related to Transportation Operations projects and programs for the three rate years?

A. The Company is proposing O&M program changes of $19.8 million across the three rate years. This amount includes incremental O&M spending of $5.5 million in RY1, $6.4 million in RY2, and $8 million in RY3.

Electric Vehicle Charging Infrastructure Expansion Program

Q. What is the first program you will be discussing?

A. First, we will discuss the Electric Vehicle Charging Infrastructure Expansion program.

Q. Is this a new program or a continuation of an existing program?

A. This is a continuation of an existing program.

Q. What is the Electric Vehicle Charging Infrastructure Expansion program?

A. This program provides for the design and construction of new charging infrastructure needed to refuel plug-in electric vehicles at various Company service center and workout locations. The new charging stations will have two levels of charging:

- Level 2 Chargers (4 – 6 hours); and
- DC Fast Chargers (< 1 hour).

Q. Please explain why the Company needs to install electric vehicle charging stations at these locations.

A. Under Pillar 4, Initiative 3 of the Company's Clean Energy Commitment, Con Edison plans to electrify 80% of its light-duty vehicle fleet by 2030 and 100% by 2035. Consistent with this commitment, 100% of the Company's new light-duty vehicle purchases will be electric vehicles moving forward. This program involves installation of readily accessible charging station infrastructure needed to support this increase in electric vehicles.

Q. Please describe the key benefits of this program.

A. This program will help reduce Con Edison's fossil fuel usage and GHG emissions by facilitating the expansion of electric vehicles within the Company's vehicle fleet. This program also supports achievement of New York State's legislative goal for 100% of new light-duty trucks sold to be zero-emission by 2035.

Q. What level of capital funding is required to support the Electric Vehicle Charging Infrastructure Expansion program during the rate years?

A. The Company is proposing a total capital investment of $171.82 million during the three rate years. This amount includes proposed capital investments of $55.30 million in RY1, $57.32 million in RY2, and $59.20 million in RY3.

Q. Is the Company requesting incremental O&M funding to support the Electric Vehicle Charging Infrastructure Expansion program during the rate years?

A. Yes. The Company is proposing incremental O&M spending of $1.3 million in RY1, $33,000 in RY2, and $100,000 in RY3.

Q. Are you submitting any documents that detail this program?

A. Yes. We have prepared a detailed white paper discussing this program. This white paper is titled "EV Charging

Expansion & Clean Energy Program Support" and is provided in Exhibit ___ (SSP-4).

Q. Does the white paper identify the locations where the Company plans to install electric vehicle chargers in the rate years?

A. Yes, it does.

Third Avenue Transportation Building Demolition Project

Q. What is the next project you will be discussing?

A. Next, we will discuss the Third Avenue Transportation Building Demolition project.

Q. Is this a new project or a continuation of an existing project?

A. This is a continuation of an existing project.

Q. What is the Third Avenue Transportation Building Demolition project?

A. The Third Avenue Transportation Building is a 42,400 square foot single-story structure built around 1952 with timber bow-string roof truss support. This building includes office space, service pits for truck maintenance, and an 800 square foot single-story connected Splice Room. The facility is designated for demolition due to structural stability issues with the timber bow-string truss system,

which provides primary support for the Transportation Building roof. This project includes installation of clean fill over the demolition area and a new chain-link fence with gates for security and personnel protection.

Q. Why is the Company proposing this project during the rate years?

A. Con Edison is proposing this project during the rate years because the demolition needs to be completed before the new Transportation Building can be built. Moreover, due to stability issues with the existing roof truss system, the Transportation Building needs to be demolished to prevent potential structural failure.

Q. Did Con Edison perform an engineering assessment for this building?

A. Yes. Con Edison Central Engineering personnel worked with an outside engineering firm to perform a structural analysis of the timber truss system supporting the Transportation Building roof. This analysis determined that the timber truss system is compromised by splits, cracks, and other structural deficiencies, causing stress conditions that required shoring to stabilize the structure. To address these structural deficiencies, the

Company installed a temporary shoring system in 2019. The building has been vacated since then due to safety concerns.

Q. Is the temporary shoring system still in place?

A. Yes. The shoring system is still in place with temporary stanchions that will remain until the building is demolished. The temporary shoring system is periodically inspected by engineers to ensure its stability, and recent inspections have identified loose stanchions with further cracking of timber support members, requiring emergency repairs. Such emergency repairs were completed, but they are not a recommended long-term solution. As such, the Transportation Building must be demolished to prevent potential structural failure and catastrophic collapse, which could also cause an asbestos release.

Q. The Company requested funding for this project in its 2022 rate filing. Why has the project been delayed?

A. The Company needed to redesign several aspects of the engineering package due to changes in applicable Storm Water Pollution Prevention Plan regulations by the New York City Department of Environmental Protection ("NYCDEP"). As a result, Con Edison had to refile the project with the

NYCDEP. This refiling delayed the procurement process and demolition start date.

Q. When does the Company plan to complete the demolition project?

A. Con Edison plans to complete the demolition project by the end of September 2026.

Q. What level of capital funding is required to support the Third Avenue Transportation Building Demolition project during the rate years?

A. The Company is proposing a capital investment of $5 million in RY1 only.

Q. Demolition projects are typically charged to net retirement. For this project, however, the Company is requesting capital funding. Please explain why capital funding is needed.

A. The existing electrical, mechanical, fire protection, security, and gas infrastructure serving the adjacent office building, flush facility, storeroom, electric vehicle charging stations, and compressed natural gas ("CNG") station all need to be relocated and made operational before the building is demolished. These overhead and underground systems run through/under the

Transportation Building or are attached to its walls and are part of the critical systems that support operations at the Third Avenue yard. For this reason, the work described above needs to be completed prior to the start of demolition and will provide for minimal disruption by allowing the yard to remain fully operational during the project.

Q. Is the Company requesting incremental O&M funding to support the Third Avenue Transportation Building Demolition project during the rate years?

A. No. The project is already in progress and the O&M portion of the work will be completed in 2025.

Q. Are you submitting any documents that detail this project?

A. Yes. We have prepared a detailed white paper discussing this project. This white paper is titled "Third Avenue Transportation Building Demolition Project" and is provided in Exhibit ___ (SSP-4).

New Third Avenue Transportation Building Project

Q. What is the next project you will be discussing?

A. Next, we will discuss the New Third Avenue Transportation Building project.

Q. Is this a new project or a continuation of an existing project?

A. This is a continuation of an existing project.

Q. What is the Third Avenue Transportation Building project?

A. This project involves construction of a new 24,000 square-foot vehicle repair and maintenance building on the Company's Third Avenue property over a four-year period, from 2025 to 2028. The new building will include approximately 18 bays for working on a variety of different vehicle types, together with a parts room, wash bays, tire machines, bathrooms/showers, and office space. The new building will be generally modeled after the O&R Spring Valley repair facility, which includes additional overhead clearance to permit "flying" of bucket truck boom apparatus. Without such additional clearance, "flying" of boom truck apparatus must be done outdoors. The new building will also include drive-through work bays, which help improve site traffic flow and minimize potential accidents by eliminating the need for vehicles to be backed out of the garage.

Q. Why is the Company proposing this project during the rate years?

A. Con Edison is proposing this project to meet its operating needs and to replace the existing Transportation building, which is being demolished.

Q. Please describe the key benefits of this project.

A. The new Transportation building at Third Avenue will be designed and built to efficiently and safely support the maintenance and repair needs of Con Edison's operating departments, including hundreds of cars and trucks in the Company's vehicle fleet.

Q. What level of capital funding is required to support the Third Avenue Transportation Building project during the rate years?

A. The Company is proposing a total capital investment of $24 million during the three rate years. This amount includes proposed capital investments of $3 million in RY1, $15 million in RY2, and $6 million in RY3.

Q. Is the Company requesting incremental O&M funding to support the Third Avenue Transportation Building project during the rate years?

A. No.

Q. Are you submitting any documents that detail this project?

A. Yes. We have prepared a detailed white paper discussing this project. This white paper is titled "Third Avenue Garage-Infrastructure Improvements" and is provided in Exhibit ___ (SSP-4).

Q. Are there any IT-related projects within the Transportation Operations projects and programs category in which the Company plans to make capital investments during the upcoming rate years?

A. Yes. Transportation Operations is proposing two IT-related capital projects, summarized below. Funding for these projects is being requested by the Company's IT Panel. First, the Connected Vehicles Project will provide advanced vehicle telematics and real-time in-cab coaching to enhance the Company's fleet safety program. For this project, as discussed in the direct testimony and exhibits presented by the IT Panel, the Company is requesting capital funding of $17.8 million in RY1 and $100,000 in RY2, as well as incremental O&M funding of $(148,521) in RY1, $ 339,194 in RY2, and $22,806 in RY3.

Second, the Fleetwave Cloud Transition and Support project will involve updating the Company's FleetWave software and transitioning the system to cloud servers for purposes of

optimizing functionality. Con Edison uses the FleetWave system to manage its vehicle fleet and transportation equipment. For this project, as discussed in the IT Panel's direct testimony, the Company is requesting capital funding of $2.09 million in RY1, $3.30 million in RY2, and $150,000 in RY3, as well as incremental O&M funding of $15,000 in RY1 and $110,000 in RY2.

Q. Are there other projects or programs within the Transportation Operations projects and programs category in which the Company plans to make capital investments during the upcoming rate years?

A. Yes. The Company plans to make capital investments in three other Transportation Operations projects, summarized below. Additional details can be found in the white papers provided in Exhibit ___ (SSP-4).

The Compressed Natural Gas Fuel Station Decommissioning project involves complete decommissioning of compressed natural gas stations at 8 Company locations, including removal of all aboveground equipment (*e.g.*, dispensers, compressors, storage vessels, piping, and controls). For this project, the Company is requesting capital funding of $1.02 million in RY1, $1.06 million in RY2, and $730,000 in

RY3.

The Transportation Garage Buildings Modernization project involves modernization improvements at 15 Company garages to address safety, environmental, and operational needs. For this project, the Company is requesting capital funding of $5 million in RY1, $5 million in RY2, and $5 million in RY3.

The Liquid Fuel Stations Replacement program involves replacement of five Company fuel stations, including underground storage tanks, fuel islands and dispensers, fire suppression systems, and other associated equipment. For this project, the Company is requesting capital funding of $5 million in RY1, $5 million in RY2, and $5 million in RY3.

Q. Is the Company proposing to hire additional FTEs to support Facilities and Field Services projects and programs?

A. Yes. The Company is proposing to hire 49 additional FTEs to support Facilities and Field Services projects and programs. These additional FTEs are discussed in section III.D., below.

F. Corporate Affairs

Q. What is the next area the Panel will be discussing?

A. Next, the Panel will discuss projects and programs for Corporate Affairs.

Q. What kind of work does Corporate Affairs perform for the Company?

A. Corporate Affairs guides the Company's communications programs and works to foster relationships with key external stakeholders, including customers, City and State representatives, regional and community organizations, State and federal governmental agencies, nonprofit organizations, peer utilities, and the media.

Q. Is the Company requesting funding for projects or programs sponsored by Corporate Affairs?

A. Yes. The Company is requesting capital funding for one project involving the establishment of a Clean Energy Collaboration Space on the ground level of the Company's corporate headquarters at 4 Irving Place in Manhattan. This new Clean Energy Collaboration Space will occupy between 15,000 to 20,000 square feet and provide capacity to accommodate between 150 and 200 people.

Q. Is this a new project or a continuation of an existing project?

A. This is a new project.

Q. How will the Clean Energy Collaboration Space be used?

A. The new Clean Energy Collaboration Space will be a multi-purpose venue used by Con Edison to showcase clean energy technologies and host learning sessions, public briefings, and career training programs, all for the purpose of sharing important information related to system resiliency, climate change, and the ongoing clean energy transition. The Company will also use the space to host required stakeholder and collaborative meetings in Commission proceedings.

Q. Why is the Company proposing this project during the rate years?

A. The 2022 Scoping Plan for the Climate Leadership and Community Protection Act ("CLCPA") emphasizes the importance of stakeholder engagement in achieving New York State's climate goals. Chapter 22 of the Scoping Plan describes partnerships, outreach and education, and workforce and economic development, as elements that are necessary to align stakeholders and coordinate mitigation efforts. With this new public-facing Collaboration Space, Con Edison will be equipped to facilitate stakeholder

discussions and alignment of clean energy ideas and solutions.

Q. Please describe the key benefits of the Clean Energy Collaboration Space project.

A. The Clean Energy Collaboration Space will provide several key benefits. First, the Space will be used to provide stakeholders, including members of the public, with meaningful opportunities to engage with Con Edison and learn about the Company's plans and ongoing work toward building New York State's clean energy grid of the future. The Space will also be used to host clean energy-related career fairs and provide helpful training and education sessions open to members of the public. Lastly, as noted above, the Space will serve as a venue for required stakeholder and collaborative meetings in Commission proceedings.

Q. What level of capital funding is required for the Clean Energy Collaboration Space project during the three rate years?

A. The Company is proposing a total capital investment of $15 million during the three rate years. This amount includes proposed capital investments of $3 million in RY1, $10

million in RY2, and $2 million in RY3. As mentioned above, the capital funding request for this project is included in Critical Repair and Upgrade projects and programs. On update, Con Edison plans to separate the funding request for this project from Critical Repair and Upgrade projects and programs.

Q. Is the Company requesting incremental O&M funding to support the Clean Energy Collaboration Space project during the rate years?

A. No.

Q. Are you submitting any documents that detail this capital funding request?

A. Yes. We have prepared a detailed white paper discussing this capital investment. This white paper is titled "Clean Energy Collaboration Space" and is provided in Exhibit ___ (SSP-4).

Q. Is the Company proposing to hire additional FTEs to support Corporate Affairs projects or programs?

A. Yes. The Company is proposing to hire 23 additional FTEs to support Corporate Affairs projects and programs. These additional FTEs are discussed in section III.E., below.

G. Supply Chain

Q. What is the next area the Panel will be discussing?

A. Next, the Panel will discuss projects and programs for Supply Chain.

Q. What kind of work does Supply Chain perform for the Company?

A. Supply Chain manages all procurement activities and day-to-day warehouse and storeroom operations for Con Edison and O&R. Supply Chain's procurement activities include market analysis, sourcing, contract management, and supplier relationship and performance management.

Q. Is the Company requesting funding for projects and programs sponsored by Supply Chain?

A. Yes. The Company is requesting capital and incremental O&M funding for Supply Chain projects and programs.

Q. How do these projects and programs provide value for customers?

A. These projects and programs provide value by furnishing Con Edison's operating departments with the tools and materials they need to continue to provide safe and reliable service to the Company's customers, without being affected by potential supply chain disruptions. In addition, these

projects and programs provide value for customers by helping to mitigate risks associated with the Company's third-party suppliers.

Q. What is the Company's total projected capital investment in Supply Chain projects and programs for the three rate years?

A. The Company is proposing a total capital investment of $123.3 million during the three rate years. This amount includes proposed capital investments of $45.75 million in RY1, $45.09 million in RY2, and $32.46 million in RY3.

Q. What is the Company's total projected funding need for O&M program changes related to Supply Chain projects and programs for the three rate years?

A. The Company is proposing O&M program changes of $7.35 million in RY1, $442,000 in RY2, and $805,000 million in RY3.

1. Storeroom Space Optimization Program

Q. What is the first Supply Chain program you will be discussing?

A. First, we will discuss the Storeroom Space Optimization program.

Q. Is this a new program or a continuation of an existing program?

A. This is a new program.

Q. What is the Storeroom Space Optimization program?

A. This program is designed to optimize the Company's existing warehouse and storerooms to gain efficiencies and maximize storage capacity.

Q. What is the Company proposing with this program during the rate years?

A. With this program, the Company is proposing to replace damaged and/or obsolete material storage racking systems at several storeroom locations; install additional racking systems in outdoor locations; prepare areas of the 59th Street Station to serve as an additional storeroom for steam business related material; use technology including scanning capabilities and IT network infrastructure to optimize existing warehouse and storeroom management functionality in Oracle Fusion; and implement access control upgrades at some locations.

Q. Why is the Company proposing this program during the rate years?

A. The Company is forecasting a significant increase in clean energy transition and electrification projects in the coming years, with greater lead times for key components and materials, many of which will be in high demand across the utility industry. The Company's existing warehouse and storerooms are at maximum capacity and will not be able to meet the forecasted level of demand needed to support these projects. For these reasons, Con Edison is proposing this program, which will increase the storage capacity and efficiency of the Company's existing warehouse and storerooms. These improvements will enable the Company's warehouse and storerooms to meet the forecasted level of demand in the coming years.

Q. Is this project associated with the Company's Finance and Supply Chain Transformation Project?

A. Yes. This investment supports warehouse and storeroom upgrades to increase storage capacity and accommodate rapidly increasing material inventory levels, and to optimize warehouse and storeroom management functionality in Oracle Fusion. These capital investments will primarily be used to purchase and install adjustable warehouse

racking, scanning capabilities, IT network infrastructure, and lighting.

Q. Please describe the key benefits of this program.

A. This program will enable the Company to maintain greater volumes and varieties of materials in stock. This will help mitigate potential project delays by making sure that equipment and materials are readily available when they are needed. This program will also help enhance safety in the warehouse and storerooms, where the existing obsolete racking systems have presented safety concerns due to damage, corrosion, and unknown weight capacities. In addition, this program will deliver automation tools and advanced analytics, which will help the Company improve warehouse workflows and inventory management.

Q. What level of capital funding is required to support the Storeroom Space Optimization program during the rate years?

A. The Company is proposing a total capital investment of $123.3 million during the three rate years. This amount includes proposed capital investments of $45.75 million in RY1, $45.09 million in RY2, and $32.46 million in RY3.

Q. Is the Company requesting incremental O&M funding to support the Storeroom Space Optimization program during the rate years?

A. No.

Q. Are you submitting any documents that detail this program?

A. Yes. We have prepared a detailed white paper discussing this program. This white paper is titled "Stores Operations Space Optimization" and is provided in Exhibit ___ (SSP-4).

2. Third-Party Risk Management

Q. What is the next program you will be discussing?

A. Next, we will discuss the Third-Party Risk Management ("TPRM") program.

Q. Is this a new program or a continuation of an existing program?

A. This is a continuation of an existing program.

Q. What is the TPRM program?

A. Con Edison established its TPRM program in 2023. Through this program, the Company assesses, mitigates, and manages potential risks associated with all third-party suppliers of goods and services. The TPRM assessment process involves identification of risks for new third-party suppliers across various potential risk domains. This process also

requires suppliers to maintain controls to eliminate and mitigate such risks. In addition, this process includes ongoing risk monitoring and reassessment for existing suppliers, with reassessment frequency based on established risk tiers. Con Edison uses the Know Your Third-Party platform for these assessments.

The TPRM program also includes an important process designed to help certain high-sensitivity suppliers remain in compliance with the Company's liability and property insurance requirements. For these suppliers, Con Edison partners with a vendor, Willis Towers Watson, to audit supplier insurance policy documentation for contractual compliance purposes.

Q. What is the Company proposing with this program during the rate years?

A. The Company is proposing to upgrade the TPRM program by implementing three integrations/automations to streamline and enhance certain aspects of the TPRM process.

Q. Why is the Company proposing these integrations/automations during the rate years?

A. TPRM program activity has increased significantly since the inception of the program. When the program began, the

Company's original goal was to assess 200 suppliers within the first year. Supply Chain has surpassed this goal and now has ~2,000 supplier assessment requests currently pending. As such, the Company is proposing three integrations/automations to enhance the efficiency of the TPRM process.

Q. Please describe the key benefits of this program.

A. The TPRM program provides a structured framework for identifying, monitoring, and mitigating potential risks associated with Con Edison's new and ongoing supplier engagements. Such potential risks fall into a range of topic areas, including Operational; Information Security; Financial; and Environment, Health & Safety, among other areas. As general examples, since it was implemented, the TPRM program has identified and mitigated third-party supplier financial stability and legal risks prior to contract engagement. Thus, the TPRM program helps to protect Con Edison and its customers.

Q. Is the Company requesting capital funding to support the TPRM program?

A. No.

Q. Is the Company requesting incremental O&M funding to support the TPRM program?

A. Yes.

Q. What level of incremental O&M spending is needed to support the TPRM program during the three rate years?

A. The Company proposing incremental O&M spending of $1.7 million in RY1, $1.7 million in RY2, and $1.7 million in RY3.

Q. Please explain why this O&M program change is needed to support the TPRM program during the three rate years.

A. The requested incremental O&M funding is needed for the process integrations/automations described above, and to support TPRM program staffing.

Q. What level of incremental O&M funding is needed to support TPRM program staffing?

A. In 2024, the Company moved 8 existing FTEs from another area of Supply Chain into the TPRM group. These employees, who were previously charged out to various capital projects, are now providing dedicated support to the TPRM program and will continue to do so prospectively. As such, the Company is requesting incremental O&M funding of $1.075

million in RY1, $1.075 million in RY2, and $1.075 million in RY3, for these dedicated TPRM employees.

Q. Are you submitting any documents that detail this program?

A. Yes. We have prepared a detailed white paper discussing this program. This white paper is titled "Third-Party Risk Management" and is provided in Exhibit ___ (SSP-4).

Q. Are there any other Supply Chain projects in which the Company plans to make capital investments during the upcoming rate years?

A. Yes. Supply Chain is proposing two IT-related capital projects, summarized below. Funding for these projects is being requested by the Company's IT Panel.

First, the Finance and Supply Chain Transformation project involves migration to the next generation Enterprise Resource Planning system. For this project, as discussed in the direct testimony and exhibits presented by the IT Panel, the Company is requesting capital funding of $130.6 million in RY1, $134.9 million in RY2, $46.8 million in RY3, as well as incremental O&M funding of $1.6 million in RY3.

Second, the Supply Chain Enterprise Data Analytics Project ("EDAP") involves Supply Chain's programmatic approach to

maintain enterprise quality data and advanced analytics. For this project, as discussed in the direct testimony and exhibits presented by the IT Panel, the Company is requesting capital funding of $4.4 million in RY1, $5.9 million in RY2, $5.3 million in RY3, as well as incremental O&M funding of $400,000 in RY1, $600,000 in RY2, and $400,000 in RY3.

Q. Is the Company proposing to add FTEs to support Supply Chain projects or programs?

A. Yes. The Company is proposing to add 87 FTEs to support Supply Chain projects and programs. These additional FTEs are discussed in section III.F., below.

H. Research & Development ("R&D")

Q. What is the next area the Panel will be discussing?

A. Next, the Panel will discuss one project sponsored by the Company's R&D organization.

Q. What kind of work does the R&D organization perform for the Company?

A. The Company's R&D organization manages all R&D activities for both Con Edison and O&R. R&D develops its R&D project portfolio with input from other Company organizations while prioritizing initiatives that align with Con Edison's Clean

Energy Commitment and the following Company objectives: (1) reduce risk and enhance public and employee safety; (2) increase operational performance and flexibility; and (3) enhance the customer experience and engagement.

Q. How do R&D projects provide value for customers?

A. R&D projects address needs and challenges facing Con Edison's energy systems. Thus, R&D projects help the Company maintain delivery of safe and reliable energy to its customers. Moreover, R&D projects help identify technologies and solutions to facilitate the clean energy transition. In these ways, R&D projects provide value for the Company's customers.

Q. Why does Con Edison invest in R&D projects?

A. Without broad market potential, suppliers and manufacturers are generally unwilling and/or unable to develop technologies to address certain needs and challenges facing Con Edison. As a result, the Company has found that it needs to stimulate technology development by funding research to determine feasibility of concepts offering potential value to Con Edison and its customers. In the Company's experience, such research is effective when

performed in collaboration with industry partners, including other utility companies.

1. GTI Energy Utilization Technology Development Research Collaborative

Q. What is the name of the project sponsored by R&D?

A. R&D is sponsoring the GTI Energy Utilization Technology Development ("UTD") Research Collaborative.

Q. Is this a new project or a continuation of an existing project?

A. This is a new project.

Q. What is the UTD Research Collaborative?

A. The UTD Research Collaborative is a not-for-profit scientific research organization comprised of natural gas distribution company members working together to direct a program of near-term applied research for the development, testing, and demonstration of safe, energy-efficient, environmentally friendly, and cost-effective end-use technologies to benefit their 37+ million gas customers in North America. UTD's mission is to "identify, select, fund, and oversee research projects resulting in innovative customer solutions which maximize the environmental performance, affordability, efficiency and safety of

equipment and processes that use natural gas and renewable energy resources."

Q. What is the Company proposing with this project during the rate years?

A. The Company is proposing to participate as a member in the UTD Research Collaborative during the rate years.

Q. Why is the Company proposing to participate as a member in the UTD Research Collaborative during the rate years?

A. The Company is proposing to participate in the UTD Research Collaborative to pursue alternative technologies for meeting current and future customer energy needs.

Q. Please describe the key benefits of this program.

A. The UTD Research Collaborative will provide Con Edison with opportunities to research viable alternative technologies that align with the goals of the CLCPA. The UTD Research Collaborative will also provide opportunities for Con Edison to work on developing new technologies to help the Company decarbonize its gas system and reduce gas utilization, consistent with the Company's Clean Energy Commitment.

Q. Is the Company requesting capital funding to support this project during the rate years?

A. No.

Q. Is the Company requesting incremental O&M funding to support this project during the rate years?

A. Yes.

Q. What level of incremental O&M spending is needed to support the GTI Energy UTD Research Collaborative during the three rate years?

A. The Company is proposing incremental O&M spending of $350,000 in RY1.

Q. Please explain why this O&M program change is needed to support the GTI Energy UTD Research Collaborative during the three rate years.

A. This O&M program change is needed for Con Edison to participate as a member in the UTD Research Collaborative during the three rate years.

Q. Are you submitting any documents that detail this project?

A. Yes. We have prepared a detailed white paper discussing this project. This white paper is titled "Utilization Technology Development Research Collaborative" and is provided in Exhibit ___ (SSP-4).

I. Emergency Preparedness

Q. What is the next area the Panel will be discussing?

A. Next, the Panel will discuss projects and programs for Emergency Preparedness.

Q. What kind of work does Emergency Preparedness perform for the Company?

A. Emergency Preparedness partners with internal and external stakeholders to provide effective risk assessment, preparedness, mitigation, response, recovery, and communications support during both routine and major emergency situations. In this role, Emergency Preparedness manages several important functions for the Company, including weather analysis, business continuity, exercises, training, and after-action reviews, among other things.

Q. Is the Company requesting funding for projects and programs sponsored by Emergency Preparedness?

A. Yes. The Company is requesting capital and incremental O&M funding for Emergency Preparedness projects and programs.

Q. How do these projects and programs provide value for customers?

A. These proposed projects and programs help prepare Con Edison to manage the risks and threats that can impact the Company’s workforce and energy systems. As such, these

proposed projects and programs enable the Company to deliver safe and reliable energy to its customers.

Q. What is the Company's total projected capital investment in Emergency Preparedness projects and programs for the three rate years?

A. The Company is proposing a total capital investment of $5.83 million during the three rate years. This amount includes proposed capital investments of $3.89 million in RY1 and $1.94 million in RY2.

Q. What is the Company's total projected funding need for O&M program changes related to Emergency Preparedness projects and programs for the three rate years?

A. The Company is proposing O&M program changes of $672,000 in RY1, and $(215,000) in RY2.

1. Automated External Defibrillator Program

Q. What is the first program you will be discussing?

A. First, we will discuss the Automated External Defibrillator ("AED") program.

Q. Is this a new program or a continuation of an existing program?

A. This is a continuation of an existing program.

Q. What is the AED program?

A. An AED is a portable medical device that analyzes a person's heart rhythm and delivers an electric shock to help restore a normal heart rhythm. AEDs are used to treat sudden cardiac arrest when a person's heart stops beating unexpectedly. The Company established its AED program in 2004 to make these critical devices available to employees. Since then, the program has included limited numbers of AEDs stationed only at select Company locations with trained Medical and Rescue Squad ("MARS") Teams.

Q. What is the Company proposing with its AED program during the rate years?

A. The Company is proposing to expand its AED program by 3,500 units, which will be stationed at other Company locations and in Con Edison vehicles, consistent with industry standards.

Q. Why is the Company proposing to expand this program during the rate years?

A. Technology, standards, and training have changed dramatically since the Company began its AED program in 2004. The Company needs to update and modernize its AED program to keep pace with these changes. Additionally, according to the American Red Cross, the number of

instances of sudden cardiac arrest are increasing, while corresponding success rates are generally decreasing. Response times published for NYPD, FDNY, and EMS are also increasing. AEDs are critical and can help save a person's life, but only when used within the first few minutes during sudden cardiac arrest. For these reasons, the Company plans to expand its AED program, to make these life-saving devices available at every Company facility and work vehicle.

Q. Please describe the key benefits of the AED program.

A. To date, Con Edison's AED program has been invaluable and highly effective. For instance, in 2022, a Con Edison AED saved an employee's life during a sudden cardiac arrest. Fortunately, the Company had an AED at the location. Many other peer utilities have had similar experiences. The Company's proposed AED program expansion will help enhance safety and employee morale.

Q. What level of capital funding is required to support the AED program during the rate years?

A. The Company is proposing a total capital investment of $5.83 million during the three rate years. This amount

includes proposed capital investments of $3.89 million in RY1 and $1.94 million in RY2.

Q. Is the Company requesting incremental O&M funding to support the AED program during the rate years?

A. Yes.

Q. What level of incremental O&M spending is needed to support the AED program during the three rate years?

A. The Company is proposing incremental O&M spending of $0.6 million in RY1, and $(0.2 million) in RY2.

Q. Please explain why this O&M program change is needed to support the AED program during the three rate years.

A. The Company will need incremental O&M to maintain the essential AED batteries and pads, which have limited shelf lives. Each AED unit requires these batteries and pads.

Q. Is the Company proposing to hire additional FTEs to support the AED program?

A. Yes. The Company is proposing to hire one additional FTE to support the AED program. This additional FTE is discussed in section III.G., below.

Q. Are you submitting any documents that detail this program?

A. Yes. We have prepared a detailed white paper discussing this program. This white paper is titled "Automated

External Defibrillator (AED) Enhancement" and is provided in Exhibit ___ (SSP-4).

Q. Are there other Emergency Preparedness projects that the Company plans to fund in the upcoming rate years?

A. Yes. The Company is proposing the Micronet Weather Station Expansion project, summarized below. Additional details can be found in the white paper provided in Exhibit ___ (SSP-4).

The Micronet Weather Station Expansion project involves installation of two new weather stations and associated equipment in Westchester County, with necessary periodic maintenance. These weather stations will help fill observation coverage gaps and capture helpful data during localized extreme weather events, including severe thunderstorms and deluge rainfall. For this project, the Company is requesting capital funding of $108,000 in RY1, as well as incremental O&M funding of $30,000 in RY1, $30,000 in RY2, and $30,000 in RY3.

Q. Is the Company proposing any other projects or programs to support Emergency Preparedness?

A. Yes. To support Emergency Preparedness, the Company is proposing a Hazmat Energy Storage Response program.

Q. Please describe the Hazmat Energy Storage Response program.

A. As part of this program, Con Edison's Hazardous Materials ("HazMat") team is incorporating new Lithium-Ion technology functions and response procedures.

Q. Why is the Company proposing this program during the rate years?

A. Con Edison is proposing this program to provide its HazMat team with the training and response procedures needed to safely respond to emergencies at the Battery Energy Storage System ("BESS") facilities throughout the Company's service territory.

Q. What are the key benefits of this program?

A. This program will provide for safe and effective response to emergencies and incidents at BESS facilities.

Q. Is the Company requesting capital funding to support the HazMat Energy Storage Response program during the rate years?

A. No.

Q. Is the Company requesting incremental O&M funding to support the Hazmat Energy Storage Response program during the rate years?

A. Yes. The Company is proposing incremental O&M spending of $899,000 in RY1, $(240,000) in RY2, and $34,000 in RY3.

Q. Are you submitting any documents that detail this program?

A. Yes. We have prepared a detailed white paper discussing this program. This white paper is titled "Hazmat Energy Storage Response Program" and is provided in Exhibit ___ (SSP-4).

J. Environment, Health & Safety ("EH&S")

Q. What is the next area the Panel will be discussing?

A. Next, the Panel will discuss projects and programs for EH&S.

Q. What functions does EH&S perform for the Company?

A. EH&S provides guidance and support including compliance oversight to Company organizations on all environmental, health, and safety issues. EH&S also provides leadership and guidance regarding the Company's commitment to addressing environmental justice, sustainability, and climate change.

Q. Is the Company requesting funding for projects and programs sponsored by EH&S?

A. Yes. The Company is requesting capital and incremental O&M funding for EH&S projects and programs.

Q. What kind of work is involved with these projects and programs?

A. The EH&S projects and programs proposed here are designed to help the Company achieve EH&S's mission, which is to protect the health and safety of the Company's workers and the diverse communities it serves; to remediate existing environmental impacts, while preventing similar impacts in the future; and to facilitate the Company's transition to a clean energy future. The nature of this work ranges from physical installations, such as the proposed "re-wilding" and vegetation management interventions under the Biodiversity for Reliability, Community, and Ecological Value program, to strategic policy initiatives designed to further integrate equity into all aspects of the Company's operations through the proposed Disadvantaged Communities Environmental Justice Program.

Q. Why is the Company proposing these projects and programs in the three rate years?

A. These projects and programs align with Con Edison's commitment to supporting clean energy infrastructure and providing an electric grid that is resilient to climate change.

Q. How do these projects and programs provide value for customers?

A. The proposed projects and programs provide value by delivering benefits to the customers and communities we serve. For example, our green projects and programs will support system reliability by helping to reduce ground level temperatures and energy consumption, while mitigating excessive runoff, erosion, and other storm-related impacts. In addition, our proposed green solutions, including native grasses, shrubs, trees, and oysters, will all work together to remove carbon dioxide ("CO_2") and other pollutants from the air and water, providing multiple environmental benefits within the community. In the non-infrastructure space, the Disadvantaged Communities Environmental Justice Program will explore novel approaches for addressing energy insecurity and enhance engagement with DACs around the clean energy transition.

Q. What is the Company's total projected capital investment in EH&S projects and programs for the three rate years?

A. The Company is proposing a total capital investment of $13.5 million during the three rate years. This amount

includes proposed capital investments of $5.8 million in RY1, $4.6 million in RY2, and $3.1 million in RY3.

Q. What is the Company's total projected funding need for O&M program changes related to EH&S projects and programs for the three rate years?

A. The Company is proposing O&M program changes of $1.9 million in RY1, $300,000 in RY2, and ($300,000) in RY3. The O&M program change for RY3 is driven by an incremental O&M reduction related to the Sustainability Exhibits project, described below.

1. Ecological Build with Tree Canopies

Q. What is the first EH&S project you will be discussing?

A. First, we will discuss the Ecological Build with Tree Canopies project.

Q. Is this a new project or a continuation of an existing project?

A. This is a new project.

Q. Please describe the Ecological Build with Tree Canopies project.

A. As part of this project, Con Edison will plant hundreds of trees at various Company-owned properties, including some substations, to improve the local environment. These new

trees will help decrease ground level temperatures, reduce nearby building energy consumption, and prevent excessive stormwater runoff and erosion by increasing stormwater retention.

Q. Why is the Company proposing this project during the rate years?

A. Con Edison is proposing this project to help support electric system reliability and mitigate the adverse effects of climate change, including increased temperatures, greater precipitation volumes, and the damaging effects of more powerful storms.

Q. What are the key benefits of this project?

A. The additional trees will reduce stormwater flooding and erosion risk at Company properties, including some substations. The additional tree canopies will also help mitigate extreme summer heat by cooling the air in the vicinity of Company equipment and facilities. Lastly, the trees will store carbon emissions and improve air quality in the communities we serve. Thus, this project will provide for new trees that help support electric system reliability, mitigate storm-related erosion, and deliver health-related benefits to our customers.

Q. What level of capital funding is required to support the Ecological Build with Tree Canopies project during the rate years?

A. The Company is proposing a total capital investment of $2.1 million during the three rate years. This amount includes proposed capital investments of $700,000 in RY1, $700,000 in RY2, and $700,000 in RY3.

Q. Is the Company requesting incremental O&M funding to support the Ecological Build with Tree Canopies project during the rate years?

A. Yes. The Company is proposing incremental O&M spending of $5,000 in RY2 and $5,000 in RY3.

Q. Are you submitting any documents that detail this project?

A. Yes. We have prepared a detailed white paper discussing this project. This white paper is titled "Ecological Build with Tree Canopies" and is provided in Exhibit ___ (SSP-4).

2. Ecological Build with Oysters

Q. What is the next EH&S project you will be discussing?

A. Next, we will discuss the Ecological Build with Oysters project.

Q. Is this a new project or a continuation of an existing project?

A. This is a new project.

Q. Please describe the Ecological Build with Oysters project.

A. Oysters naturally help increase shoreline resiliency, which in turn protects equipment and buildings behind shorelines. As such, Con Edison plans to install oyster reef balls along approximately five existing seawalls and shorelines to help absorb and mitigate damaging and erosion inducing wave action.

Q. Why is the Company proposing this project during the rate years?

A. The oysters will help absorb wave energy and prevent shoreline erosion and degradation during storms. As such, Con Edison is proposing this project to help strengthen shorelines at Company properties, and thereby mitigate wave action including the storm-related effects of climate change. The oysters will also help improve water quality and enhance local marine ecosystems.

Q. What are the key benefits of this project?

A. This project will help protect shoreline properties and support healthy marine ecosystems.

Q. What level of capital funding is required to support the Ecological Build with Oysters project during the rate years?

A. The Company is proposing a total capital investment of $1.5 million during the three rate years. This amount includes proposed capital investments of $500,000 in RY1, $500,000 in RY2, and $500,000 in RY3.

Q. Is the Company requesting incremental O&M funding to support the Ecological Build with Oysters project during the rate years?

A. Yes. The Company is proposing incremental O&M spending of $5,000 in RY2 and $5,000 in RY3.

Q. Are you submitting any documents that detail this project?

A. Yes. We have prepared a detailed white paper discussing this project. This white paper is titled "Ecological Build with Oysters" and is provided in Exhibit ___ (SSP-4).

3. Disadvantaged Communities Environmental Justice Program

Q. What is the next EH&S program you will be discussing?

A. Next, we will discuss the Disadvantaged Communities Environmental Justice program.

Q. Is this a new program or a continuation of an existing program?

A. This is a new program.

Q. Please describe the Disadvantaged Communities Environmental Justice program.

A. The Disadvantaged Communities Environmental Justice program is designed to advance climate, environmental, energy, and social justice as part of the Company's clean energy transition. The program will achieve these goals through enhanced internal education at all levels; deeper customer and community engagement; and through new communication tools to mitigate energy insecurity, which is the inability of customers to meet their basic household energy needs.

Q. Why is the Company proposing this program during the rate years?

A. The Company is proposing this program to understand how it can better serve and support the DACs within its service territory, particularly on issues concerning environmental justice and energy insecurity.

Q. What are the key benefits of this program?

A. This program will provide Con Edison with new methodologies for assessing the Company's work in support of DACs. Additionally, this program will provide new assessment tools that Con Edison will use to better understand the

causes of energy insecurity and identify potential solutions.

Q. Is the Company requesting capital funding to support the Disadvantaged Communities Environmental Justice program during the rate years

A. No.

Q. Is the Company requesting incremental O&M funding to support the Disadvantaged Communities Environmental Justice program during the rate years?

A. Yes. The Company is proposing incremental O&M spending of $1.33 million in RY1.

Q. Are you submitting any documents that detail this project?

A. Yes. We have prepared a detailed white paper discussing this project. This white paper is titled "Disadvantaged Communities Environmental Justice" and is provided in Exhibit ___ (SSP-4).

Q. Are there any EH&S IT-related projects in which the Company plans to make capital investments during the upcoming rate years?

A. Yes. EH&S is proposing three IT-related capital projects, summarized below. Funding for these projects is being requested by the Company's IT Panel.

First, the EH&S Control Desk Application project involves implementation of an application to record and categorize spill incidents, and provide external notifications to regulatory agencies, including the NYSDEC, the NYCDEP, the U.S. Coast Guard, and the Environmental Protection Agency via the National Response Center. For this project, as discussed in the direct testimony and exhibits presented by the IT Panel, the Company is requesting capital funding of $500,000 in RY1, as well as incremental O&M funding of $50,000 in RY2.

Second, the Environmental Management System project involves installation of software to support the Company's efforts to maintain compliance, achieve environmental goals, and satisfy ISO 14001 recertification requirements. For this project, as discussed in the direct testimony and exhibits presented by the IT Panel, the Company is requesting capital funding of $350,000 in RY1, as well as incremental O&M funding of $150,000 in RY2.

Third, the EH&S Navigator project involves leveraging software tools with artificial intelligence to connect EH&S customers with the documents, files, and other reference materials including procedures needed to inform their

environmental decisions. For this project, as discussed in the direct testimony and exhibits presented by the IT Panel, the Company is requesting capital funding of $300,000 in RY1, as well as incremental O&M funding of $50,000 in RY2.

Q. Are there any other EH&S projects or programs in which the Company plans to make capital investments during the upcoming rate years?

A. Yes. The Company plans to make capital investments in the EH&S projects and programs, summarized below. Additional information regarding these EH&S projects and programs can be found in the white papers provided in Exhibit ___ (SSP-4).

The Biodiversity for Reliability, Community, and Ecological Value program will help improve system reliability, add green landscapes to the Company's properties within the communities Con Edison serves, and establish new native ecologies to reduce atmospheric greenhouse gases. For this program, the Company is requesting capital funding of $1.6 million in RY1, $1.6 million in RY2, and $1.6 million in RY3, as well as incremental O&M funding of $50,000 in RY1, $50,000 in RY2, and $50,000 in RY3.

The Living Shoreline project will use natural materials, such as plants, rocks, and shells, to stabilize shorelines at Company properties, reduce erosion, and protect against rising sea levels. For this project, the Company is requesting capital funding of $1.5 million in RY1, and $1.5 million in RY2, as well as incremental O&M funding of $150,000 in RY3.

The Chem Lab Mobile Equipment and Vehicles program will involve the purchase and modification of vehicles to include specialized analytical equipment enabling the Company to efficiently detect and locate dielectric fluid leaks on its underground transmission feeder system. Such mobile equipment will also allow the Company to collect and analyze samples in the field, which will streamline the process, particularly in emergency situations. For this program, the Company is requesting capital funding of $50,000 in RY1, and $50,000 in RY3, as well as incremental O&M funding of $10,000 in RY2.

The Worker Safety - Heat Mitigation program will involve the purchase and deployment of heat mitigation technologies to improve worker safety in dangerously hot weather. For

this program, the Company is requesting capital funding of $275,000 in RY1, $275,000 in RY2, and $250,000 in RY3. The Sustainability Exhibits project will provide informative and interactive environmental, social, and governance-related exhibits for use at the Company's primary training facility (TLC) in Long Island City. These exhibits will help educate, engage, and train our employees, industry partners, stakeholders, and community leaders in topics and technologies like clean energy infrastructure. For this project, the Company is requesting incremental O&M funding of $500,000 in RY1, and ($500,000) in RY3.

Q. Is the Company proposing to hire additional FTEs to support EH&S projects and programs?

A. Yes. The Company is proposing to hire 44 additional FTE to support EH&S projects and programs. These additional FTEs are discussed in Section III.H., below.

K. Strategic Planning

Q. What is the next area the Panel will be discussing?

A. Next, the Panel will discuss funding requests for the Company's Strategic Planning organization.

Q. What kind of work does Strategic Planning perform for the Company?

A. Con Edison's Strategic Planning organization evaluates future scenarios for the purpose of developing, testing, and validating the Company's long-range plans. Such plans are critical and serve as the basis for designing and building the Company's infrastructure and systems to meet evolving customer needs, legislative and regulatory requirements, and safety and reliability standards. Strategic Planning's areas of focus also include: climate risk and resilience studies; sustainability and environmental, social, and governance reporting; planning and development of energy sector-related innovation; state and federal grant applications; industry trend research and tracking; and benchmarking with other utilities.

Q. Is the Company requesting capital funding to support Strategic Planning during the three rate years?

A. No.

Q. Is the Company requesting incremental O&M funding to support Strategic Planning during the three rate years?

A. Yes.

Q. What level of incremental O&M spending is needed to support Strategic Planning during the three rate years?

A. The Company is proposing incremental O&M spending of $118,000 in RY1, $73,000 in RY2, and $20,000 in RY3.

Q. Please explain why this level of incremental O&M funding is needed to support Strategic Planning during the three rate years.

A. Strategic Planning monitors important industry, market, technology, and regulatory trends through ongoing subscription and consulting services. The cost of these services has increased based on escalation and new required subscription features. Strategic Planning's general operating expenses have also increased following the formation of the new Sustainability Strategy and Utility Business Strategy and Innovation departments within the organization.

Q. Are you submitting any documents that detail this O&M program change?

A. Yes. We have prepared a detailed white paper discussing this O&M program change. This white paper is titled "Strategic Planning – Operating expenses" and is provided in Exhibit ___ (SSP-4).

Q. Is the Company proposing to hire additional FTEs to support Strategic Planning?

A. Yes. The Company is proposing to hire 5 additional FTEs to support Strategic Planning. These additional FTEs are discussed in Section III.I., below.

Q. Is Strategic Planning engaged in follow-up efforts related to the Company's Climate Change Resilience Plan ("CCRP") filed in Case 22-E-0222?

A. Yes. On December 19, 2024, the Commission issued an Order Regarding Electric Utility Climate Change Resilience Plans addressing the Company's CCRP filed in Case 22-E-0222. In the Order, the Commissions directed utilities to provide more defined and explicit processes, planning, and design changes with respect to climate change projections; define engagement strategies for proposed resilience measures that could impact telecommunication service providers; include implementation and outcome-based performance benchmarks for all proposed resilience measures; and build on their efforts to refine and standardize resilience metrics. The Order specifically directs Con Edison to include projections of potential system-wide changes necessary to address impacts of wind and ice accumulation on aerial

cables and equipment.

Due to the timing of the Commission's December 19, 2024 Order, the Company needs additional time to complete its review of these Commission directives. Based on its preliminary estimates, the Company anticipates needing $1.5 to $2.0 million to address these Commission directives. The Company's review of these directives remains ongoing. Additional details will be provided in the Company's update.

L. Law Department

Q. What is the next area the Panel will be discussing?

A. The Panel will next discuss funding requests for the Company's Law Department.

Q. What kind of work does the Law Department perform for the Company?

A. The Law Department handles all legal matters for the Company, including preparation of contracts; oversight of commercial transactions; resolution of claims and litigation; and management of ethics and regulatory matters. The Law Department plays a crucial role in supporting the Company's business and operations.

Q. Is the Company requesting capital funding to support the Law Department during the three rate years?

A. No.

Q. Is the Company requesting incremental O&M funding to support the Law Department during the three rate years?

A. Yes. The Company is requesting incremental O&M funding for the establishment of a Company-wide Quality Management System ("QMS") by the Business Ethics & Compliance ("BEC") organization's Quality Center of Excellence ("QCoE") within the Law Department.

Q. What level of incremental O&M spending is needed to support the QMS project during the three rate years?

A. The Company is proposing incremental O&M spending of $400,000 in RY1, $300,000 in RY2, and $300,000 in RY3.

Q. Please explain why this level of incremental O&M funding is needed to support the QMS project during the three rate years.

A. The Company is establishing a QMS to further integrate systemic quality into its business operations. This funding is needed to ensure that the QMS is effectively implemented, utilized, and maintained.

Q. Are you submitting any documents that detail this O&M program change?

A. Yes. We have prepared a detailed white paper discussing this O&M program change. This white paper is titled "BEC Quality Management System (QMS)" and is provided in Exhibit ___ (SSP-4).

Q. Is the Company proposing to hire additional FTEs to support the Law Department?

A. Yes. The Company is proposing to hire 15 additional FTEs to support the Law Department. These additional FTEs are discussed in Section III.J., below.

Q. What level of incremental O&M spending is needed to support the Law Department during the three rate years?

A. The Company is proposing incremental O&M spending of $2.5 million in RY1, and $(100,000) in RY2.

Q. Does that level of incremental O&M spending include the additional FTEs mentioned above?

A. Yes.

III. ADDITIONAL FTEs

A. Accounting for FTE Funding

Q. Is the Company requesting funding to hire additional FTEs to support Shared Services projects and programs?

A. Yes. The Company is requesting funding to hire additional FTEs in the organizations discussed below.

Q. How have you accounted for the funding required to support these additional FTEs?

A. First, we would note that some of the FTEs that the Company will be seeking to hire are associated with capital project work. The costs for these employees are embedded in the "Labor" Element of Expense ("EOE") lines associated with the capital work that appear in the various white papers presented in the Company's exhibits. Such costs might also be included in "Overheads" EOE, depending on the organization and accounting convention used to record and distribute employee time within that organization.

Q. Please continue.

A. For the FTE time associated with O&M expense, the cost of the incremental FTEs is included within the Program Change funding that we present in our testimony and exhibits.

B. Human Resources FTEs

Q. Please describe the FTEs that will be added to support HR projects and programs.

A. The Company plans to add 13 FTEs within HR. These FTEs, which consist of 10 non-incremental FTEs and 3 incremental

FTEs, will be allocated as follows:

- 3 incremental FTEs will be hired to support the EWC and the Office of the HR Vice President;
- 2 non-incremental FTEs will be hired to support the new Employee Hub – Oracle HCM system; and
- 8 non-incremental/existing FTEs have already been transitioned to HR's O&M budget to support the new Employee Hub – Oracle HCM system. These FTEs were previously charged to the Oracle HCM capital project, completed in 2024.

Q. Please explain why current staffing levels are insufficient.

A. Current staffing levels are insufficient due to the increased volume and complexity of HR support needed to meet Con Edison's current and anticipated workforce growth, as driven by the Company's Clean Energy Commitment and the CLCPA.

Q. How many FTEs is the Company planning to add within HR during the prospective RY1-RY3 timeframe?

A. To support the EWC and the Office of the HR Vice President, the Company plans to hire 3 incremental FTEs in 2025, prior to the prospective RY1-RY3 timeframe.

To support the new Employee Hub – Oracle HCM system, the Company plans to hire 2 non-incremental FTEs in 2025, prior to the prospective RY1-RY3 timeframe.

Lastly, the Company transitioned the 8 non-incremental/existing FTEs to HR's O&M budget in the fourth quarter of 2024, to provide additional production support for the new Employee Hub – Oracle HCM system.

Q. How did you arrive at these required staffing levels?

A. These staffing levels are based on the Company's assessment of post-implementation and system stabilization requirements for the new Employee Hub – Oracle HCM system. These staffing levels are also based on Con Edison's evaluation of the HR support needed to meet the Company's current and anticipated workforce growth.

Q. How many of these incremental FTEs does the Company anticipate having in place by the beginning of RY1?

A. The Company intends to initiate hiring of 5 of the incremental and non-incremental FTEs during 2025, so that these FTEs will be in place at the beginning of RY1.

Q. Are you submitting any documents that detail these O&M program changes?

A. Yes. We have prepared detailed white papers discussing these O&M program changes. This white paper is titled "Human Resources Organization Position Additions" and is provided in Exhibit ___ (SSP-4).

C. L&I FTEs

Q. Please describe the FTEs that will be added to support L&I projects and programs.

A. The Company plans to add 40 FTEs within L&I. These FTEs, which consist of 16 non-incremental FTEs and 24 incremental FTEs, will be allocated as follows:

- 5 incremental FTEs will be hired to support an expansion of the Leadership Development Program ("LDP");
- 16 incremental FTEs will be hired to serve as Training Instructors at TLC;
- 3 incremental FTEs will be added, including 1 FTE that was already hired, and 2 other FTEs that will be hired, to support the Office of Diversity and Inclusion ("ODI"), focusing on Employee Engagement and Reasonable Accommodations; and
- 16 non-incremental/existing FTEs will be transitioned to L&I's O&M budget to provide Talent Acquisition support.

Q. Please explain why current staffing levels are

insufficient?

A. Current staffing levels are insufficient to support the significant projected increase in recruiting, hiring, and training activity needed for Con Edison's growing workforce, driven primarily by the Company's Clean Energy Commitment and the CLCPA.

The Company also needs to increase the size of its LDP to augment its pool of future managers and leaders. Con Edison's LDP is a long-standing early-career, rotational, leadership development program that introduces recent college graduates to the Company's business and operations in an environment that encourages critical thinking, initiative, and open communication. During this time of significant growth and change, the Con Edison needs to increase the size of its LDP to provide a more robust pipeline of talented future managers to successfully lead the Company and its customers through the clean energy transition.

Lastly, the Company needs additional staffing in its ODI to meet compliance mandates and goals related to Employee Engagement and Reasonable Accommodations. The Employee Engagement Team will provide outreach to employees in non-

traditional roles through consistent field presence throughout the Company. The primary objective of this team is to proactively identify and address issues at an early stage, preventing them from escalating into unmanageable problems. By intervening early in the process, the team will help ensure that potential challenges are resolved swiftly and efficiently, maintaining smooth operations and minimizing disruptions.

The Reasonable Accommodations Coordinator is mandated by the State Attorney General's Office to ensure that candidates are provided with reasonable accommodations, as needed, during the application process. This role aligns with the Americans with Disabilities Act ("ADA") and will provide for compliance with Federal, State and City requirements.

Q. How many FTEs is the Company planning to add within L&I during the prospective RY1-RY3 timeframe?

A. To support the LDP program expansion, the Company plans to hire 5 incremental FTEs in 2025, prior to the prospective RY1-RY3 timeframe.

To support Training Instruction at TLC, the Company plans to hire 16 incremental FTEs, consisting of 10 in 2025, prior to the prospective RY1-RY3 timeframe, and 6 in RY1. To support the Office of Diversity and Inclusion, the Company plans to add 3 incremental FTEs, including 1 that was already hired, and 2 that will be hired in 2025, prior to the prospective RY1-RY3 timeframe.

Lastly, to support Talent Acquisition, the Company plans to transition 16 non-incremental/existing FTEs to L&I's O&M budget in RY1.

Q. How did the Company arrive at these required staffing levels?

A. The additional FTEs requested here to support Talent Acquisition and TLC Instruction are based on the Company's operational work plans, while the additional FTEs associated with the LDP Program expansion are driven by the Company's need to grow its leadership pipeline.

Moreover, the FTEs requested for ODI are essential to ensuring compliance with regulatory standards and internal policies. These dedicated professionals will play a pivotal role in upholding the company's commitment to diversity,

equity, and inclusion by monitoring and enforcing compliance measures.

Q. How many of these incremental FTEs does the Company anticipate having in place by the beginning of RY1?

A. The Company intends to initiate hiring of 18 incremental FTEs during 2025, so that these FTEs will be in place at the beginning of RY1.

Q. What about the remaining incremental FTEs that the Company intends to hire during RY1?

A. While the Company cannot know the exact date every FTE will be hired and in place, for RY1, the Company is planning to hire 6 FTEs by the end of the second quarter of RY1. The Company has prorated the O&M portion of these FTEs' salaries accordingly in its program changes.

Q. What about the other incremental FTEs that the Company is seeking to hire in RY2 and RY3?

A. The Company followed a similar approach for those years, fully funding only those FTEs planned to be in place at the very beginning of the rate year and prorating the salary dollars for the rest, based on anticipated hiring dates.

Q. How has the Company determined the approximate hiring dates in each year?

A. The Company determined hiring dates based on an assessment of several factors, including its operational work plans, and its ability to work through the hiring, testing, onboarding, and initial training processes for batches of employees.

Q. Is the Company requesting incremental O&M funding for the 16 non-incremental/existing FTEs that will be added within L&I?

A. Yes.

Q. Please explain.

A. These non-incremental/existing FTEs, which were previously funded through various capital projects, are being added as Talent Acquisition specialists to support the Company's significant growth in hiring activity. As such, these non-incremental/existing FTEs will need to be funded through L&I's O&M budget, beginning in 2026.

Q. Are you submitting any documents that detail these O&M program changes?

A. Yes. We have prepared detailed white papers discussing these O&M program changes. These white papers, provided in Exhibit ___ (SSP-4), are titled as follows:

- "Leadership Development Program Expansion"

- "Digital Learning Technology"
- "Learning & Inclusion FTEs"

D. Facilities and Field Services FTEs

Q. Please describe the additional FTEs that the Company plans to hire to support Facilities and Field Services projects and programs.

A. The Company plans to add the following 49 incremental FTEs to support Facilities and Field Services projects and programs:

- 13 incremental FTEs to support Transportation Operations and Automotive Engineering;
- 9 incremental FTEs to support the Electric Vehicle Charging Infrastructure Expansion program;
- 4 incremental FTEs to support the Astoria Operations Vendor Management program;
- 3 incremental FTEs to support Facilities Maintenance associated with the Sherman Creek Service Center project;
- 12 incremental FTEs to support the Facilities Service Center Renovation and Storeroom Modernization program; and
- 8 incremental FTEs to support Astoria Operations, including Technical Services and Cranes and Rigging,

which will be funded by capital projects (not Facilities and Field Services O&M).

Q. Please explain why current staffing levels are insufficient?

A. Current staffing levels are insufficient to support key projects and programs planned for the rate years, including:

- Ongoing and anticipated workload growth in Transportation Operations and Automotive Engineering, specifically in the areas of vehicle specification/purchasing, data analytics, electrification strategy planning/execution, vehicle maintenance/repairs, quality assurance/control, and fueling infrastructure maintenance/repairs.
- Expansion of the Company's electric vehicle fleet and charging infrastructure.
- Oversight of the Company's growing Vendor Management program, which includes capital tool repair, bucket truck inspection/testing, and protective rubber goods supply/inspection/testing, as well as oversight of other vendor services, such as parking/flagging and crane services, all of which are essential to the Company's operating departments.

- Facilities maintenance support for service center projects, including renovation work and the new Sherman Creek Service Center.
- Anticipated growth in Technical Services and Cranes and Rigging support needed by field operations, driven by the Company's planned capital work.

Q. How many FTEs is the Company planning to add within Facilities and Field Services during the prospective RY1-RY3 timeframe?

A. The Company plans to hire 49 incremental FTEs, consisting of 35 in RY1, 9 in RY2, and 5 in RY3.

Q. How did the Company arrive at these required staffing levels?

A. The additional FTEs are based on the Company's analysis of current staffing levels and the resources needed to support planned work including key projects and programs during the rate years.

Q. How many of these incremental FTEs does the Company anticipate having in place by the beginning of RY1?

A. The Company does not intend to initiate hiring for any of these incremental FTEs during 2025. Therefore, the Company

does not anticipate having any of these incremental FTEs in place at the beginning of RY1.

Q. What about the remaining incremental FTEs that the Company intends to hire during RY1?

A. While the Company cannot know the exact date every FTE will be hired and in place, for RY1, the Company is planning to hire 35 FTEs by the end of the first quarter of 2026. The Company has prorated the O&M portion of these FTEs' salaries accordingly in its program changes.

Q. What about the other incremental FTEs that the Company is seeking to hire in RY2 and RY3?

A. The Company followed a similar approach for those years, fully funding only those FTEs planned to be in place at the very beginning of the rate year and prorating the salary dollars for the rest, based on anticipated hiring dates.

Q. How has the Company determined the approximate hiring dates in each year?

A. The Company determined hiring dates based on an assessment of several factors, including its operational work plans, and its ability to work through the hiring, testing, onboarding, and initial training processes for batches of employees.

Q. How is the Company funding the 8 additional FTEs needed to support Astoria Operations including Technical Services and Cranes and Rigging?

A. The funding for these 8 FTEs is not being requested by the Panel and is instead embedded within the labor EOE lines included in capital white papers presented by the EIOP Panel. These capital projects include construction of the Brooklyn Clean Energy Hub and the new Idlewild and Gateway Substations. These capital projects also involve system development, commissioning support, and maintenance of control systems for Distributed Energy Resources ("DERs") including battery storage and photovoltaic solar facilities at various locations within the Company's service territory.

Q. Will any of these FTEs require additions to the Company's vehicle fleet?

A. Yes. The Company will need to purchase 2 electric passenger vehicles to support the additional FTEs' job functions. These fleet additions are included as part of SSP's XM vehicle and equipment request.

Q. Are you submitting any documents that detail these O&M program changes?

A. Yes. We have prepared detailed white papers discussing these O&M program changes. These white papers, provided in Exhibit ___ (SSP-4), are titled as follows:

- "EV Charging Expansion & Clean Energy Program Support"
- "XM2 - Vehicle Replacement Program"
- "Vendor Management Program"
- "Facilities Service Center Renovation and Store Room Modernization"
- "Sherman Creek Service Center"

E. Corporate Affairs FTEs

Q. Please describe the additional FTEs that the Company plans to hire to support Corporate Affairs projects and programs.

A. The Company plans to hire the following 23 additional FTEs within Corporate Affairs:

- 9 FTEs to support Government Relations and Regional Corporate Affairs;
- 3 FTEs to support Marketing;
- 1 FTE to support State Regulatory Affairs;
- 1 FTE to support the Energy Markets Policy Group;
- 3 FTEs to support Strategic Partnerships; and
- 6 FTEs to support Communications.

Q. Please explain why current staffing levels are insufficient?

A. Corporate Affairs plays a crucial role in supporting Con Edison's plans and initiatives, including the Company's efforts to advance the clean energy transition and the goals of the CLCPA. These plans and initiatives have grown in number, scale, and complexity in recent years, with this trend expected to continue during the rate years. As a result, Corporate Affairs' staffing levels are insufficient in the following areas:

- Government Relations and Regional Community Affairs: Additional resources are needed to enhance engagement with communities across the five boroughs and Westchester. This will help the Company improve coordination with stakeholders including government officials on capital projects and construction activities related to the clean energy transition. Additional resources are also needed to improve the customer experience and address growing inquiries from constituents.
- Marketing: Additional FTEs are needed to support the growth of customer programs in several areas, including

Energy Efficiency, Demand Management, and E-Mobility. Increased engagement and marketing are essential to drive participation and maximize the success of these programs.

- State Regulatory Affairs and Energy Markets Policy Group: With the increasing breadth, depth, and frequency of regulatory proceedings and new and modified rules and programs, an additional FTE in State Regulatory Affairs is required to enable deeper engagement with external stakeholders, including environmental and consumer advocates, on regulatory proceedings and policy matters. The Energy Markets Policy Group also needs additional support for regulatory activities and policy development involving the New York Independent System Operator ("NYSIO"), the Federal Energy Regulatory Commission ("FERC"), and the PJM regional transmission organization. These two groups play a critical role in the Company's partnership with stakeholders and regulators to help achieve clean energy goals.
- Strategic Partnerships and Communications: Additional FTEs are needed to manage employee engagement programs including related administrative activities, and to support communications across various platforms. This

includes driving proactive media campaigns and managing social media content to raise awareness of clean energy program offerings, gas and electric safety, and Company initiatives.

Q. How many FTEs is the Company planning to add within Corporate Affairs during the prospective RY1-RY3 timeframe?

A. The Company plans to hire 23 incremental FTEs, consisting of 14 in RY1, and 9 in RY2.

Q. How did the Company arrive at these required staffing levels?

A. These staffing levels are based on a comprehensive analysis of each area of Corporate Affairs' anticipated work requirements during the rate years, to identify the resources needed to support increasing regulations, new initiatives, the Company's Clean Energy Commitment, customer and stakeholder engagement, proactive media campaigns, and other evolving requirements.

Q. How many of these incremental FTEs does the Company anticipate having in place by the beginning of RY1?

A. The Company does not intend to initiate hiring for any of these incremental FTEs during 2025. Therefore, the Company

does not anticipate having any of these incremental FTEs in place at the beginning of RY1.

Q. What about the incremental FTEs that the Company intends to hire during RY1?

A. While the Company cannot know the exact date every FTE will be hired and in place, for RY1, the Company is planning to hire 7 FTEs by the end of the first quarter, 6 FTEs by the end of the second quarter, and 1 FTE by the end of the third quarter. The Company has prorated the O&M portion of these FTEs' salaries accordingly in its program changes.

Q. What about the other incremental FTEs that the Company is seeking to hire in RY2?

A. The Company followed a similar approach for RY2, fully funding only those FTEs planned to be in place at the very beginning of the rate year and prorating the salary dollars for the rest, based on anticipated hiring dates.

Q. How has the Company determined the approximate hiring dates in each year?

A. The Company determined approximate hiring dates based on an assessment of several factors, including its operational work plans, and its ability to work through the hiring,

testing, onboarding, and initial training processes for batches of employees.

Q. Are you submitting any documents that detail these O&M program changes?

A. Yes. We have prepared a detailed white paper discussing these O&M program changes. This white paper is titled "Corporate Affairs Staffing" and is provided in Exhibit ___ (SSP-4).

F. Supply Chain FTEs

Q. Please describe the FTEs that will be added to support Supply Chain projects and programs.

A. The Company plans to add 87 FTEs within Supply Chain to support Procurement and Stores Operations. These FTEs, which consist of 38 non-incremental FTEs and 49 incremental FTEs, will be allocated as follows:

- 16 non-incremental/existing FTEs and 3 incremental FTEs to support Direct and Indirect Procurement;
- 8 non-incremental/existing FTEs to support the TPRM program and operations;
- 12 non-incremental/existing and 25 incremental FTEs to support the Astoria Distribution Center and multiple regional Storeroom locations;

- 3 incremental FTEs to support Category Management;
- 1 non-incremental/existing FTE and 1 incremental FTE to support Corporate Social Responsibility; and
- 1 non-incremental/existing FTE and 17 incremental FTEs to support Projects and Analytics.

Q. Please explain why current staffing levels are insufficient?

A. Current staffing levels are insufficient because the Company has experienced significant year-over-year growth in procurement activity, inventory levels, and storeroom material handling since 2021. This rapid and sustained growth, which is expected to continue during the rate years, is demonstrated by several key statistics:

- Con Edison set a new record in 2024 with $4.3 billion in total annual contract spend.
- Con Edison's annual contract spend has increased nearly 15% year-over-year from 2021 through 2024, by roughly $600 million per year.
- Material inventory reached $185 million in 2024 – a new record for Con Edison.

- Inventory values have grown 10-15% annually since 2021, reflecting sustained year-over-year growth in material throughputs for Stores Operations.
- The quantity and size of material "pick" tickets fulfilled by Stores Operations have also increased steadily by 10% per year since 2022, reflecting sustained growth in Stores Operations workloads.
- Benchmarking data with approximately 30 other U.S. utility companies show that Con Edison is the top quartile for procurement staffing workload and number of tickets fulfilled by individual storeroom handlers.

In addition, the procurement process and resulting contracts are becoming more complex and time consuming. Certain areas including insurance, warranties, and product pricing, are becoming more challenging and complex due to geopolitical, climate change, macroeconomic, and other factors. The length of time required to conduct new procurements has grown and the volume of contract modifications requested by existing suppliers is also on the rise (most often involving requests for pricing relief and longer product lead times). For these reasons, current staffing levels are insufficient to meet the significant

growth in procurement activity, inventory levels, storeroom material handling, and other related Supply Chain functions, including Category Management, Corporate Social Responsibility, and Projects and Analytics. Current staffing is also insufficient to support the additional workload associated with the planned implementation of the Finance and Supply Chain Transformation and Supply Chain EDAP projects. These projects require creation of new roles, responsibilities, and additional skillsets within Supply Chain.

Q. How many FTEs is the Company planning to add within Supply Chain during the prospective RY1-RY3 timeframe?

A. The Company plans to hire 49 incremental FTEs, consisting of 38 FTEs in RY1, 8 FTEs in RY2, and 3 net FTEs (5 with a reduction of 2) in RY3.

In addition, the Company has already added 38 non-incremental FTEs to various groups within Supply Chain.

Q. How did the Company arrive at these required staffing levels?

A. These staffing levels are based on Supply Chain’s analysis of current and forecasted workloads, as well as benchmarking information.

Q. How many of these incremental FTEs does the Company anticipate having in place by the beginning of RY1?

A. The Company intends to initiate hiring of 38 incremental FTEs during the third and fourth quarters of 2025, so that these FTEs will be in place at the beginning of RY1.

Q. What about the remaining incremental FTEs that the Company intends to hire during RY1?

A. While the Company cannot know the exact date every FTE will be hired and in place, for RY1, the Company is planning to hire 38 by the end of the first quarter of 2026. The Company has prorated the O&M portion of these FTEs' salaries accordingly in its program changes.

Q. What about the other incremental FTEs that the Company is seeking to hire in RY2 and RY3?

A. For RY2 and RY3, the Company plans to hire 8 FTEs by the end of the first quarter of 2027, and 5 FTEs by the end of the first quarter of 2028, with a reduction of 2 FTEs that same year as the Finance and Supply Chain Transformation project concludes. The Company followed a similar approach for those years, fully funding only those FTEs planned to be in place at the very beginning of the rate year and

prorating the salary dollars for the rest, based on anticipated hiring dates.

Q. How has the Company determined the approximate FTE hiring dates in each year?

A. The Company determined approximate hiring dates based on an assessment of several factors, including its operational work plans, and its ability to work through the hiring, testing, onboarding, and initial training processes for batches of employees.

Q. Is the Company requesting incremental O&M funding for the 38 non-incremental/existing FTEs that will be added within Supply Chain?

A. Yes.

Q. Please explain.

A. These non-incremental/existing FTEs, which were previously funded through various capital projects, have been added to various groups within Supply Chain to support the ongoing rapid growth in procurement activity and the corresponding increases in storeroom inventory levels and material handling. As such, these non-incremental FTEs will need to be funded through Supply Chain's O&M budget.

Q. Are you submitting any documents that detail these O&M program changes?

A. Yes. We have prepared detailed white papers discussing these O&M program changes. These white papers, provided in Exhibit ___ (SSP-4), are titled as follows:

- "Stores Operations O&M Program Change"
- "Procurement O&M Program Change"
- "Third-Party Risk Management"

Q. Is the Company submitting any other documents that detail these O&M program changes?

A. Yes. The IT Panel is submitting the following detailed white papers in support of the O&M program changes related to Projects and Analytics:

- "Supply Chain Data and Analytics" (IT Panel White Paper)
- "Finance Supply Chain Transformation" (IT Panel White Paper)

G. Emergency Preparedness FTEs

Q. Please describe the additional FTEs that the Company plans to hire to support Emergency Preparedness projects and programs.

A. The Company plans to hire 1 incremental FTE within Emergency Preparedness to manage and oversee the AED

program expansion.

Q. Please explain why current staffing levels are insufficient?

A. The Company plans to expand its AED program by 3,500 units. The Company will therefore need dedicated support to manage and oversee all aspects of the expanded AED program. Currently, however, Con Edison does not have any dedicated FTEs to manage and oversee its AED program. As such, current staffing levels are insufficient.

Q. How many FTEs are you planning to add within Emergency Preparedness during the prospective RY1-RY3 timeframe?

A. The Company plans to hire 1 incremental FTE during RY1 to manage the expanded AED program.

Q. How did you arrive at these required staffing levels?

A. This staffing level is based on the support needed to manage the expanded AED program. Such support will include installation of new units; performing periodic inspections at all locations; tracking of battery and pad replacement cycles; managing warranty claims; coordinating repairs, upgrades, and replacements; and developing and facilitating training, among other things.

Q. When does the Company anticipate hiring this incremental FTE?

A. The Company intends to initiate hiring in 2025, so that this FTE will be in place at the beginning of RY1.

Q. Are you submitting any documents that detail this O&M program change?

A. Yes. The Company has prepared a detailed white paper discussing this O&M program change. This white paper is titled "Automated External Defibrillator (AED) Enhancement" and is provided in Exhibit ___ (SSP-4).

H. Environment, Health & Safety FTEs

Q. Please describe the additional FTEs that the Company plans to hire to support EH&S projects and programs.

A. The Company plans to hire the following 44 additional FTEs within EH&S:

- 11 FTEs to support the Environment and Sustainability group. These FTEs will focus on asbestos remediation and response, dielectric feeder leak detection, CLCPA issues, and establishment of a new initiative to further integrate sustainability into the Company's construction practices.
- 14 FTEs to support the Health and Safety group. These

FTEs will provide additional safety program services, including compliance support to Con Edison's business units; tracking, trending, and reporting on safety data; internal and external benchmarking; advice and insight into safety issues associated with the Company's growing electric vehicle fleet; and establishment of a new safety equipment review committee.

- 14 FTEs to support the Operations Support group. These FTEs will provide EH&S services and oversight to a growing number of construction projects involving installation of new infrastructure and repair or replacement of aging equipment.
- 4 FTEs to support the Programs Management group. These FTEs will provide data analytics to enhance decision-making and overall management of the entire EH&S team.
- 1 FTE to support a new Office of Environmental Justice within EH&S. This new function will work to increase stakeholder and community engagement on environmental justice issues, with a specific focus on supporting DACs.

Q. Please explain why current staffing levels are insufficient?

A. Current staffing levels are insufficient for four reasons.

First, there is an increasing volume of capital and O&M work across the Company's operational business units, driven primarily by the Company's Clean Energy Commitment. This work requires environmental, health, and safety support during all stages of the project lifecycle – *i.e.*, during planning, design, procurement, construction, and post-construction maintenance. Given the volume of project work and EH&S support needed, outsourcing would not be practical.

Second, EH&S proposes incremental FTEs to assist Con Edison in maintaining compliance with new and evolving requirements including regulations, external commitments, and internal initiatives. Maintaining compliance is an ongoing process that requires dedicated resources and commitment at all levels of the Company. For these reasons, outsourcing is not a suitable option.

Third, internal discussions and management assessments within EH&S have identified multiple practice areas that would be greatly enhanced by adding new EH&S functions. Because these functions are expected to become permanent, outsourcing would not be cost-effective. Examples of these new functions include advanced tracking, trending, and

reporting of safety-related information; instituting a new safety equipment review committee; and providing additional safety program coverage for the Company's new electrified vehicle fleet buildout and operation. The EH&S team is also proposing the addition of a new Office of Environmental Justice. This new Office will focus on supporting DACs and understanding how they are affected by the Company's operational activities and infrastructure.

Fourth, with the growing volume of data being produced, EH&S has identified the need for data specialists to consolidate, organize, manage, and produce reports from the many data sources available to the department. These data analytics functions are also expected to become permanent. As such, outsourcing would not be cost-effective. Therefore, it would be advantageous to hire permanent FTEs instead of relying on outsourced workers.

Q. How many FTEs is the Company proposing to add within EH&S during the prospective RY1-RY3 timeframe?

A. To support EH&S projects and programs, the Company proposes to hire 44 incremental FTEs, consisting of 35 in RY1, 5 in RY2, and 4 in RY3.

Q. How did the Company arrive at these required staffing levels?

A. These incremental FTE staffing levels are based on the Company's analysis of current resources and the four drivers summarized above (i.e., increased volume of operational work, compliance with new and evolving requirements, new functions, and data analytics).

Q. How many of these incremental FTEs does the Company anticipate having in place by the beginning of RY1?

A. The Company does not intend to initiate hiring for any of these incremental FTEs during 2025. Therefore, the Company does not anticipate having any of these incremental FTEs in place at the beginning of RY1.

Q. What about the incremental FTEs that the Company intends to hire during RY1?

A. While the Company cannot know the exact date every FTE will be hired and in place, for RY1, the Company is planning to hire 12 FTEs by the end of the first quarter, 12 FTEs by the end of the second quarter, and 11 FTEs by the end of the third quarter. The Company has prorated the O&M portion of these FTEs' salaries accordingly in its program changes.

Q. What about the other incremental FTEs that the Company is seeking to hire in RY2 and RY3?

A. The Company followed a similar approach for those years, fully funding only those FTEs planned to be in place at the very beginning of the rate year and prorating the salary dollars for the rest, based on anticipated hiring dates.

Q. How has the Company determined the approximate hiring dates in each year?

A. The Company determined approximate hiring dates based on an assessment of several factors, including its operational work plans, and its ability to work through the hiring, testing, onboarding, and initial training processes for batches of employees.

Q. Will any of these FTEs require additions to the Company's vehicle fleet?

A. Yes. The Company will need to purchase 17 electrified passenger vehicles to support the additional FTEs' job functions. These fleet additions are included as part of SSP's XM-2 vehicle and equipment request.

Q. Are you submitting any documents that detail this O&M program change?

A. Yes. We have prepared a detailed white paper discussing this O&M program change. This white paper is titled "EH&S Organization Position Additions" and is provided in Exhibit ___ (SSP-4).

I. Strategic Planning FTEs

Q. Please describe the additional FTEs that the Company plans to hire to support Strategic Planning projects and programs.

A. The Company plans to hire the following 5 additional FTEs within Strategic Planning:

- 2 incremental FTEs to support the newly formed Sustainability Strategy department. These FTEs will focus on helping the Company meet growing requirements related to sustainability reporting.
- 2 incremental FTEs to support the Electric Long-Range Planning ("ELRP") department. These FTEs will focus on helping Con Edison evaluate and address the many complex and evolving variables that influence the Company's near- and long-term system planning efforts.
- 1 incremental FTE to support the newly formed Utility Business Strategy and Innovation ("UBSI") department. This FTE will oversee the continuous critical compliance

and reporting that accompanies state and federal grant awards and reconcile such funding awards with the Company's Commission-authorized rate plan and revenue requirement for the protection of customers.

Q. Please explain why current staffing levels are insufficient?

A. Current staffing levels are insufficient because work activity and requirements in all three areas – sustainability reporting, long-range planning, and securing/managing grants – are increasing, driven by the corresponding increase in Clean Energy work, and the Company expects this trend to continue during the rate years. In addition, two of the departments involved, Sustainability Strategy and UBSI, are newly formed and need the additional staffing to meet their assigned objectives.

Q. How many FTEs is the Company planning to add within Strategic Planning during the prospective RY1-RY3 timeframe?

A. To support the new Sustainability Strategy department, the Company plans to hire 2 incremental FTEs, both in RY1. To support the ELRP department, the Company plans to hire 2 incremental FTEs, both in RY1.

To support the new UBSI department, the Company plans to hire 1 incremental FTE in RY1.

Q. How did the Company arrive at these required staffing levels?

A. These incremental FTE staffing levels are based on the Company's assessment of historical data, anticipated work requirements during the rate years, and industry benchmarking.

Q. How many of these incremental FTEs does the Company anticipate having in place by the beginning of RY1?

A. The Company intends to initiate hiring of all 5 incremental FTEs during 2025, so that these FTEs will be in place at the beginning of RY1.

Q. Are you submitting any documents that detail this O&M program change?

A. Yes. We have prepared a detailed white paper discussing this O&M program change. This white paper is titled "Strategic Planning – Long Range Planning" and is provided in Exhibit ___ (SSP-4).

J. Law Department FTEs

Q. Please describe the additional FTEs that the Company plans to hire to support the Law Department.

A. The Company plans to hire the following 15 additional FTEs within the Law Department:

- 13 incremental FTEs to support Clean Energy-related legal and regulatory work;
- 1 incremental FTE to support cyber/privacy-related legal work; and
- 1 incremental FTE within the BEC organization's QCoE to support the implementation of a Company-wide QMS.

Q. Please explain why current staffing levels are insufficient?

A. The Company has seen a significant increase in Clean Energy-related legal and regulatory work and expects this trend to continue through the rate years. Projects proposing interconnection to Con Edison's transmission system continue to increase year-over year. For instance, the 2024 Cluster Study process included 24 large facility projects proposing interconnection to Con Edison's transmission system, representing a 140% increase from the 10 proposed interconnections included in the 2023 Class Year study process. Proposed distribution system interconnections also continue to increase, with 14,612

applications received by Con Edison in 2024 from large and small distributed generation project developers, combined. These interconnections are complex commercial transactions each requiring various legal agreements as well as engagement with external stakeholders, such as the NYISO. Moreover, as discussed by the Company IT Panel, there are an increasing number of cyber-related regulations that will require legal interpretation to implement and legal counsel to comply. For these reasons, the Law Department needs additional staffing including attorneys, paralegals, and a project manager to meet this significant increase in Clean Energy-related legal and regulatory work.

Additionally, the QMS is a new Company-wide system requiring initial setup and implementation across all business units, including integration with other existing systems. This new system also requires training, system administration, change management, and user support, moving forward. Current staffing levels within the BEC organization’s QCoE are insufficient to meet these increased work requirements. Moreover, establishing the new QMS will require extensive internal engagement and

significant Company process knowledge. Thus, outsourcing is not a practical option here.

Q. How many FTEs is the Company planning to add within the Law Department during the RY1-RY3 timeframe?

A. To support Clean Energy-related legal work, the Company hired 1 incremental FTE in January 2025 and plans to hire 12 other incremental FTEs in RY1.

To support cyber/privacy-related legal work, the Company plans to hire 1 incremental FTE in RY1.

To support the establishment of a QMS by the BEC organization's QCoE, the Company plans to hire 1 incremental FTE in RY1.

Q. How did the Company arrive at these required staffing levels?

A. These incremental FTE staffing levels are based on an assessment of current and future work requirements, and the resources needed to meet the anticipated increase in Clean Energy-related legal and regulatory work during the rate years. These staffing levels are also based on an evaluation of the QMS project scope and the resources needed to effectively implement and manage the new Company-wide QMS.

Q. How many of these incremental FTEs does the Company anticipate having in place by the beginning of RY1?

A. The Company hired 1 incremental FTE in January 2025, so this FTE will be in place at the beginning of RY1.

Q. What about the remaining incremental FTEs that the Company intends to hire during RY1?

A. While the Company cannot know the exact date every FTE will be hired and in place, for RY1, the Company is planning to hire 4 FTEs by the end of the first quarter, and 10 FTEs by end of the second quarter. The Company has prorated the O&M portion of these FTEs' salaries accordingly in its program changes.

Q. How did the Company determine the approximate hiring dates in each year?

A. The Company determined approximate hiring dates based on an assessment of several factors, including its operational work plans, and its ability to work through the hiring, testing, onboarding, and initial training processes for batches of employees.

Q. Are you submitting any documents that detail these O&M program changes?

A. Yes. We have prepared detailed white papers discussing these O&M program changes. These white papers, provided in Exhibit ___ (SSP-4), are titled as follows:

- "Clean Energy Support"
- "Cyber/Privacy Attorney"
- "BEC Quality Management System (QMS)"

Q. Does this conclude your direct testimony?

A. Yes, it does.